



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2217977 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 5821 WELSH WAY AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2217977	Mar 9, 2024 11:01 PM		Jul 1, 2024 8:32 AM	4QACOMP	5821 WELSH WAY	2	Asphlat and Concrete	22.00	CW

UER24-2217977 • ACTUAL LABOR

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
<b>TTL: 11</b>						<b>9.00</b>	<b>0.00</b>	<b>\$ 174.87</b>
	OPTECH3	UER24-2217977	UER24-2217977-133650	6/23/24	\$ 23.39	0.25	0	\$ 5.85
TECH III	OPTECH3	UER24-2217977	UER24-2217977-133650	6/23/24	\$ 23.39	0.25	0	\$ 5.85
	OPTECH1	UER24-2217977	UER24-2217977-133650	6/23/24	\$ 18.65	4	0	\$ 74.60
TECH II	OPTECH2	UER24-2217977	UER24-2217977	3/12/24	\$ 21.36	0.25	0	\$ 5.34
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2217977	UER24-2217977-133649	6/26/24	\$ 13.76	0.75	0	\$ 10.32
TECH III	OPTECH3	UER24-2217977	UER24-2217977-133650	6/23/24	\$ 23.39	0.25	0	\$ 5.85
	OPTECH3	UER24-2217977	UER24-2217977-133649	6/26/24	\$ 23.39	0.75	0	\$ 17.54
	MUNISVMN	UER24-2217977	UER24-2217977-133649	6/26/24	\$ 13.03	0.75	0	\$ 9.77
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2217977	UER24-2217977-133649	6/26/24	\$ 23.39	0.75	0	\$ 17.54
	OPTECH3	UER24-2217977	UER24-2217977-133649	6/26/24	\$ 23.39	0.75	0	\$ 17.54
	OPTECH1	UER24-2217977	UER24-2217977-133650	6/23/24	\$ 18.65	0.25	0	\$ 4.66



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2217977 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 5821 WELSH WAY AUSTIN

### UER24-2217977 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER	UER24-2217977	UER24-2217977-133649		13F772	6/27/24	0.75	\$ 5.21
TRUCK - BUCKET 12 YARD	UER24-2217977	UER24-2217977-133649		15G782	6/27/24	0.75	\$ 17.47
TRUCK - BUCKET 12 YARD	UER24-2217977	UER24-2217977-133649	STREET & BRIDGE OPS TECH III	12G624	6/27/24	0.75	\$ 17.47
TRUCK - CONCRETE VOLUMETRIC	UER24-2217977	UER24-2217977-133650		18F049	6/24/24	0.25	\$ 20.39
TRUCK - CONCRETE VOLUMETRIC	UER24-2217977	UER24-2217977-133650		18F049	6/24/24	0.25	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2217977	UER24-2217977-133650		18G053	6/24/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217977	UER24-2217977-133650		15G931	6/24/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217977	UER24-2217977-133650	TECH III	18G053	6/24/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217977	UER24-2217977-133650	TECH III	15G931	6/24/24	0.25	\$ 15.48
TRACKED MINI EXCAVATOR	UER24-2217977	UER24-2217977-133650		23F689	6/24/24	0.25	\$ 5.23
TRACKED MINI EXCAVATOR	UER24-2217977	UER24-2217977-133650	TECH III	23F689	6/24/24	0.25	\$ 5.23
TRUCK - PICKUP	UER24-2217977	UER24-2217977-133650		12B280	6/24/24	0.25	\$ 3.96
TRUCK - PICKUP	UER24-2217977	UER24-2217977-133650		12B280	6/24/24	0.25	\$ 3.96



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2217977 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 5821 WELSH WAY AUSTIN**

**UER24-2217977 • ACTUAL TOOLS**

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
TRUCK - PLATFORM	UER24-2217977	UER24-2217977-133649		14Q139	6/27/24	0.75	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2217977	UER24-2217977-133650		05K716	6/24/24	0.25	\$ 6.26
TRUCK - SERVICE	UER24-2217977	UER24-2217977-133650		15P999	6/24/24	4.00	\$ 8.07

**UER24-2217977 • ACTUAL MATERIALS**

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
							<b>\$ 197.34</b>
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2217977	UER24-2217977-133650	6/24/24	ISSUE	-38	\$ 0.46	\$ 17.48
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2217977	UER24-2217977-133650	6/24/24	ISSUE	-4	\$ 0.84	\$ 3.36
Boot, Expansion, Curb and Gutter, Pre-cut, 3/4 IN	UER24-2217977	UER24-2217977-133650	6/24/24	ISSUE	-2	\$ 3.00	\$ 6.00
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2217977	UER24-2217977-133650	6/24/24	ISSUE	-0.08	\$ 125.00	\$ 10.00
Asphalt, Hot Mix, Type D	UER24-2217977	UER24-2217977-133649	6/27/24	ISSUE	-3	\$ 53.50	\$ 160.50

**UER24-2196575 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 2204 THESEUS PASS AUSTIN**

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2196575	Apr 23, 2024 8:11 AM		Jul 1, 2024 8:36 AM	4QACOMP	2204 THESEUS PASS	3	Asphlat and Concrete	39.22	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2196575 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 2204 THESEUS PASS AUSTIN

UER24-2196575 • ACTUAL LABOR								
				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 12						23.50	0.00	\$ 408.37
	OPTECH3	UER24-2196575	UER24-2196575-134115	6/23/24	\$ 23.39	0.25	0	\$ 5.85
	OPTECH3	UER24-2196575	UER24-2196575-134114	6/23/24	\$ 23.39	0.5	0	\$ 11.70
TECH III	OPTECH3	UER24-2196575	UER24-2196575-134115	6/23/24	\$ 23.39	0.25	0	\$ 5.85
TECH III	OPTECH3	UER24-2196575	UER24-2196575-134114	6/23/24	\$ 23.39	0.5	0	\$ 11.70
	OPTECH1	UER24-2196575	UER24-2196575-134001	6/26/24	\$ 18.65	2	0	\$ 37.30
	MUNISVMN	UER24-2196575	UER24-2196575-134114	6/23/24	\$ 13.03	4.5	0	\$ 58.64
	MUNISVMN	UER24-2196575	UER24-2196575-134115	6/23/24	\$ 13.03	4.25	0	\$ 55.38
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2196575	UER24-2196575-134001	6/26/24	\$ 13.76	2	0	\$ 27.52
TECH III	OPTECH3	UER24-2196575	UER24-2196575-134115	6/23/24	\$ 23.39	0.25	0	\$ 5.85
TECH III	OPTECH3	UER24-2196575	UER24-2196575-134114	6/23/24	\$ 23.39	0.5	0	\$ 11.70
	OPTECH3	UER24-2196575	UER24-2196575-134001	6/26/24	\$ 23.39	2	0	\$ 46.78
	MUNISVMN	UER24-2196575	UER24-2196575-134001	6/26/24	\$ 13.03	2	0	\$ 26.06
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2196575	UER24-2196575-134001	6/26/24	\$ 23.39	2	0	\$ 46.78
	OPTECH3	UER24-2196575	UER24-2196575-134001	6/26/24	\$ 23.39	2	0	\$ 46.78
	OPTECH3	UER24-2196575	UER24-2196575-134114	6/23/24	\$ 23.39	0.25	0	\$ 5.85
	OPTECH1	UER24-2196575	UER24-2196575-134115	6/23/24	\$ 18.65	0.25	0	\$ 4.66



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2196575 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 2204 THESEUS PASS AUSTIN

### UER24-2196575 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER	UER24-2196575	UER24-2196575-134001		13F772	6/27/24	2.00	\$ 5.21
TRUCK - BUCKET 12 YARD	UER24-2196575	UER24-2196575-134001	STREET & BRIDGE OPS TECH III	12G624	6/27/24	2.00	\$ 17.47
TRUCK - BUCKET 12 YARD	UER24-2196575	UER24-2196575-134001		15G782	6/27/24	2.00	\$ 17.47
TRUCK - CONCRETE VOLUMETRIC	UER24-2196575	UER24-2196575-134115		18F049	6/24/24	0.25	\$ 20.39
TRUCK - CONCRETE VOLUMETRIC	UER24-2196575	UER24-2196575-134114		18F049	6/24/24	1.00	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2196575	UER24-2196575-134115	TECH III	18G053	6/24/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2196575	UER24-2196575-134115	TECH III	15G931	6/24/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2196575	UER24-2196575-134114	TECH III	18G053	6/24/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2196575	UER24-2196575-134114	TECH III	15G931	6/24/24	1.00	\$ 15.48
TRACKED MINI EXCAVATOR	UER24-2196575	UER24-2196575-134115	TECH III	23F689	6/24/24	0.25	\$ 5.23
TRACKED MINI EXCAVATOR	UER24-2196575	UER24-2196575-134114	TECH III	23F689	6/24/24	1.00	\$ 5.23
TRUCK - PICKUP	UER24-2196575	UER24-2196575-134115		12B280	6/24/24	0.25	\$ 3.96
TRUCK - PICKUP	UER24-2196575	UER24-2196575-134114		12B280	6/24/24	1.00	\$ 3.96



Jul 18, 2024 5:24 PM

### SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2196575 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 2204 THESEUS PASS AUSTIN

#### UER24-2196575 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
TRUCK - PLATFORM	UER24-2196575	UER24-2196575-134114	TECH TRAINEE	15Q190	6/24/24	1.00	\$ 6.30
TRUCK - PLATFORM	UER24-2196575	UER24-2196575-134115	TECH TRAINEE	15Q190	6/24/24	4.25	\$ 6.30
TRUCK - PLATFORM	UER24-2196575	UER24-2196575-134001		14Q139	6/27/24	2.00	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2196575	UER24-2196575-134115		05K716	6/24/24	0.25	\$ 6.26
TRAILER - HEAVY HAUL	UER24-2196575	UER24-2196575-134114		05K716	6/24/24	1.00	\$ 6.26



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2196575 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 2204 THESEUS PASS AUSTIN**

**UER24-2196575 • ACTUAL MATERIALS**

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2196575	UER24-2196575-134115	6/24/24	ISSUE	-8	\$ 0.46	\$ 3.68
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2196575	UER24-2196575-134115	6/24/24	ISSUE	-4	\$ 0.84	\$ 3.36
Boot, Expansion, Curb and Gutter, Pre-cut, 3/4 IN	UER24-2196575	UER24-2196575-134115	6/24/24	ISSUE	-1	\$ 3.00	\$ 3.00
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2196575	UER24-2196575-134115	6/24/24	ISSUE	-0.06	\$ 125.00	\$ 7.50
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2196575	UER24-2196575-134114	6/24/24	ISSUE	-20	\$ 0.46	\$ 9.20
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2196575	UER24-2196575-134114	6/24/24	ISSUE	-4	\$ 0.84	\$ 3.36
Boot, Expansion, Curb and Gutter, Pre-cut, 3/4 IN	UER24-2196575	UER24-2196575-134114	6/24/24	ISSUE	-2	\$ 3.00	\$ 6.00
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2196575	UER24-2196575-134114	6/24/24	ISSUE	-0.06	\$ 125.00	\$ 7.50
Asphalt, Hot Mix, Type D	UER24-2196575	UER24-2196575-134001	6/27/24	ISSUE	-7	\$ 53.50	\$ 374.50

**UER24-2217575 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1100 W 22ND HALF ST AUSTIN**

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2217575	Mar 6, 2024 11:04 PM	6221300UER	Jul 1, 2024 8:46 AM	4QACOMP	1100 W 22ND HALF ST	9	Asphlat and Concrete	14.78	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2217575 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1100 W 22ND HALF ST AUSTIN

UER24-2217575 • ACTUAL LABOR							START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 15									14.50	0.00	\$ 255.31
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2217575	UER24-2217575-133615	6/27/24		\$ 26.64	1	0	\$ 26.64		
	OPTECH3	UER24-2217575	UER24-2217575-133616	6/24/24		\$ 23.39	0.25	0	\$ 5.85		
TECH III	OPTECH3	UER24-2217575	UER24-2217575-133616	6/24/24		\$ 23.39	0.25	0	\$ 5.85		
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2217575	UER24-2217575-133615	6/27/24		\$ 13.03	1	0	\$ 13.03		
	OPTECH2	UER24-2217575	UER24-2217575	3/8/24		\$ 21.36	0.25	0	\$ 5.34		
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2217575	UER24-2217575-133615	6/27/24		\$ 18.65	1	0	\$ 18.65		
	OPTECH2	UER24-2217575	UER24-2217575-133615	6/27/24		\$ 21.36	1	0	\$ 21.36		
	OPTECH1	UER24-2217575	UER24-2217575-133615	6/27/24		\$ 18.65	1	0	\$ 18.65		
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2217575	UER24-2217575-133615	6/27/24		\$ 13.03	1	0	\$ 13.03		
TECH III	OPTECH3	UER24-2217575	UER24-2217575-133616	6/24/24		\$ 23.39	0.25	0	\$ 5.85		
TECH II	OPTECH2	UER24-2217575	UER24-2217575-133615	6/27/24		\$ 21.36	1	0	\$ 21.36		
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2217575	UER24-2217575-133615	6/27/24		\$ 26.64	1	0	\$ 26.64		
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2217575	UER24-2217575-133616	6/24/24		\$ 13.03	4.25	0	\$ 55.38		
	OPTECH1	UER24-2217575	UER24-2217575-133616	6/24/24		\$ 18.65	0.25	0	\$ 4.66		
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2217575	UER24-2217575-133615	6/27/24		\$ 13.03	1	0	\$ 13.03		





Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2217575 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1100 W 22ND HALF ST AUSTIN

### UER24-2217575 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2217575	UER24-2217575-133615		21F946	6/28/24	1.00	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2217575	UER24-2217575-133615	STREET & BRIDGE OPS CREW LEAD	13F141	6/28/24	1.00	\$ 14.21
TRUCK - BUCKET 12 YARD	UER24-2217575	UER24-2217575-133615		15G782	6/28/24	1.00	\$ 17.47
TRUCK - CONCRETE VOLUMETRIC	UER24-2217575	UER24-2217575-133616		18F049	6/25/24	0.25	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2217575	UER24-2217575-133616	TECH III	18G053	6/25/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217575	UER24-2217575-133616	TECH III	15G931	6/25/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217575	UER24-2217575-133615		15G939	6/28/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217575	UER24-2217575-133615	TEMPORARY-MUNISVMN	15G938	6/28/24	1.00	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2217575	UER24-2217575-133615	TECH II	24G910	6/28/24	1.00	\$ 18.95
TRACKED MINI EXCAVATOR	UER24-2217575	UER24-2217575-133616	TECH III	23F689	6/25/24	0.25	\$ 5.23
TRUCK - PICKUP	UER24-2217575	UER24-2217575-133616		12B280	6/25/24	0.25	\$ 3.96
TRUCK - PLATFORM	UER24-2217575	UER24-2217575-133616	TEMPORARY-MUNISVMN	15Q190	6/25/24	4.25	\$ 6.30
TRUCK - PLATFORM	UER24-2217575	UER24-2217575-133615	STREET & BRIDGE OPS TECH I	15Q981	6/28/24	1.00	\$ 6.30



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2217575 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1100 W 22ND HALF ST AUSTIN

#### UER24-2217575 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
TRUCK - PLATFORM	UER24-2217575	UER24-2217575-133615	STREET & BRIDGE OPS CREW LEAD	21Q954	6/28/24	1.00	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2217575	UER24-2217575-133616		05K716	6/25/24	0.25	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2217575	UER24-2217575-133615	STREET & BRIDGE OPS CREW LEAD	08K414	6/28/24	1.00	\$ 2.01
TRAILER - MEDIUM HAUL	UER24-2217575	UER24-2217575-133615		06K010	6/28/24	1.00	\$ 2.01

#### UER24-2217575 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2217575	UER24-2217575-133616	6/25/24	ISSUE	-21	\$ 0.46	\$ 9.66
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2217575	UER24-2217575-133616	6/25/24	ISSUE	-2	\$ 0.84	\$ 1.68
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2217575	UER24-2217575-133616	6/25/24	ISSUE	-0.5	\$ 125.00	\$ 62.50
Asphalt, Hot Mix, Type D with RAP	UER24-2217575	UER24-2217575-133615	6/28/24	ISSUE	-2	\$ 56.00	\$ 112.00
Emulsion, Type SS-1 (pickup)	UER24-2217575	UER24-2217575-133615	6/28/24	ISSUE	-1	\$ 1.94	\$ 1.94

### UER24-2223133 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1510 W 24TH ST AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2223133	Apr 30, 2024 11:01 PM	6221300UER	Jul 2, 2024 1:54 PM	4QACOMP	1510 W 24TH ST	10	Asphlat and Concrete	43.11	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2223133 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1510 W 24TH ST AUSTIN

UER24-2223133 • ACTUAL LABOR							START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 15									25.50	0.00	\$ 488.82
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2223133	UER24-2223133-134068	6/30/24	\$ 26.64	2	0	\$ 53.28			
	OPTECH3	UER24-2223133	UER24-2223133-134093	6/25/24	\$ 23.39	0.75	0	\$ 17.54			
TECH III	OPTECH3	UER24-2223133	UER24-2223133-134093	6/25/24	\$ 23.39	0.75	0	\$ 17.54			
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2223133	UER24-2223133-134068	6/30/24	\$ 13.03	2	0	\$ 26.06			
	OPTECH2	UER24-2223133	UER24-2223133	5/10/24	\$ 21.36	0.25	0	\$ 5.34			
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2223133	UER24-2223133-134068	6/30/24	\$ 18.65	2	0	\$ 37.30			
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2223133	UER24-2223133-134093	6/25/24	\$ 18.65	4.75	0	\$ 88.59			
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2223133	UER24-2223133-134068	6/30/24	\$ 13.03	2	0	\$ 26.06			
	MUNISVMN	UER24-2223133	UER24-2223133-134068	6/30/24	\$ 13.03	2	0	\$ 26.06			
TECH III	OPTECH3	UER24-2223133	UER24-2223133-134093	6/25/24	\$ 23.39	0.75	0	\$ 17.54			
TECH II	OPTECH2	UER24-2223133	UER24-2223133-134068	6/30/24	\$ 21.36	2	0	\$ 42.72			
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2223133	UER24-2223133-134068	6/30/24	\$ 26.64	2	0	\$ 53.28			
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2223133	UER24-2223133-134068	6/30/24	\$ 23.39	2	0	\$ 46.78			
	OPTECH1	UER24-2223133	UER24-2223133-134093	6/25/24	\$ 18.65	0.25	0	\$ 4.66			
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2223133	UER24-2223133-134068	6/30/24	\$ 13.03	2	0	\$ 26.06			



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2223133 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1510 W 24TH ST AUSTIN

### UER24-2223133 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
ARROW_BOARD	UER24-2223133	UER24-2223133-134068		14J946	7/1/24	2.00	\$ 0.61
BACKHOE LOADER	UER24-2223133	UER24-2223133-134068	STREET & BRIDGE OPS TECH III	21F946	7/1/24	2.00	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2223133	UER24-2223133-134068	STREET & BRIDGE OPS CREW LEAD	13F141	7/1/24	2.00	\$ 14.21
TRUCK - CONCRETE VOLUMETRIC	UER24-2223133	UER24-2223133-134093		18F049	6/26/24	0.25	\$ 20.39
TRUCK - CONCRETE VOLUMETRIC	UER24-2223133	UER24-2223133-134093		18F049	6/26/24	0.25	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2223133	UER24-2223133-134093		18G053	6/26/24	0.75	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2223133	UER24-2223133-134093		15G931	6/26/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2223133	UER24-2223133-134093	TECH III	18G053	6/26/24	0.75	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2223133	UER24-2223133-134093	TECH III	15G931	6/26/24	0.75	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2223133	UER24-2223133-134068	STREET & BRIDGE OPS TECH III	13G297	7/1/24	2.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2223133	UER24-2223133-134068	TEMPORARY-MUNISVMN	15G938	7/1/24	2.00	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2223133	UER24-2223133-134068	TECH II	24G910	7/1/24	2.00	\$ 18.95
TRACKED MINI EXCAVATOR	UER24-2223133	UER24-2223133-134093		23F689	6/26/24	0.75	\$ 5.23



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2223133 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1510 W 24TH ST AUSTIN

### UER24-2223133 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
TRACKED MINI EXCAVATOR	UER24-2223133	UER24-2223133-134093	TECH III	23F689	6/26/24	0.75	\$ 5.23
TRUCK - PICKUP	UER24-2223133	UER24-2223133-134093		12B280	6/26/24	0.75	\$ 3.96
TRUCK - PICKUP	UER24-2223133	UER24-2223133-134093		12B280	6/26/24	0.75	\$ 3.96
TRUCK - PLATFORM	UER24-2223133	UER24-2223133-134068	STREET & BRIDGE OPS CREW LEAD	21Q954	7/1/24	2.00	\$ 6.30
TRUCK - PLATFORM	UER24-2223133	UER24-2223133-134068	STREET & BRIDGE OPS TECH I	15Q981	7/1/24	2.00	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2223133	UER24-2223133-134093		05K716	6/26/24	0.75	\$ 6.26
TRAILER - HEAVY HAUL	UER24-2223133	UER24-2223133-134093		05K716	6/26/24	0.75	\$ 6.26
TRAILER - HEAVY HAUL	UER24-2223133	UER24-2223133-134068		04K560	7/1/24	2.00	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2223133	UER24-2223133-134068		06K010	7/1/24	2.00	\$ 2.01
TRUCK - SERVICE	UER24-2223133	UER24-2223133-134093	STREET & BRIDGE OPS TECH I	15P992	6/26/24	4.75	\$ 8.07



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2223133 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1510 W 24TH ST AUSTIN

#### UER24-2223133 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2223133	UER24-2223133-134093	6/26/24	ISSUE	-76	\$ 0.46	\$ 34.96
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2223133	UER24-2223133-134093	6/26/24	ISSUE	-4	\$ 0.84	\$ 3.36
Boot, Expansion, Curb and Gutter, Pre-cut, 3/4 IN	UER24-2223133	UER24-2223133-134093	6/26/24	ISSUE	-2	\$ 3.00	\$ 6.00
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2223133	UER24-2223133-134093	6/26/24	ISSUE	-2.4	\$ 125.00	\$ 300.00
Emulsion, Type SS-1 (pickup)	UER24-2223133	UER24-2223133-134068	7/1/24	ISSUE	-4	\$ 1.94	\$ 7.76
Asphalt, Hot Mix, Type D with RAP	UER24-2223133	UER24-2223133-134068	7/1/24	ISSUE	-8	\$ 56.00	\$ 448.00

### UER24-2217962 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3105 HARRIS BLVD 2 AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2217962	Apr 22, 2024 11:01 PM	6221300UER	Jul 2, 2024 1:55 PM	4QACOMP	3105 HARRIS BLVD	10	Asphlat and Concrete	14.89	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2217962 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3105 HARRIS BLVD 2 AUSTIN

UER24-2217962 • ACTUAL LABOR							START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 15									19.00	0.00	\$ 362.85
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2217962	UER24-2217962-134016	6/30/24	\$ 26.64	0.75	0	\$ 19.98			
	OPTECH3	UER24-2217962	UER24-2217962-134015	6/25/24	\$ 23.39	0.25	0	\$ 5.85			
	OPTECH3	UER24-2217962	UER24-2217962-134017	6/25/24	\$ 23.39	0.25	0	\$ 5.85			
TECH III	OPTECH3	UER24-2217962	UER24-2217962-134015	6/25/24	\$ 23.39	0.25	0	\$ 5.85			
TECH III	OPTECH3	UER24-2217962	UER24-2217962-134017	6/25/24	\$ 23.39	0.25	0	\$ 5.85			
	OPTECH1	UER24-2217962	UER24-2217962-134017	6/25/24	\$ 18.65	5	0	\$ 93.25			
	OPTECH1	UER24-2217962	UER24-2217962-134015	6/25/24	\$ 18.65	5	0	\$ 93.25			
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2217962	UER24-2217962-134016	6/30/24	\$ 13.03	0.75	0	\$ 9.77			
	OPTECH2	UER24-2217962	UER24-2217962	4/28/24	\$ 21.36	0.25	0	\$ 5.34			
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2217962	UER24-2217962-134016	6/30/24	\$ 18.65	0.75	0	\$ 13.99			
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2217962	UER24-2217962-134016	6/30/24	\$ 13.03	0.75	0	\$ 9.77			
	MUNISVMN	UER24-2217962	UER24-2217962-134016	6/30/24	\$ 13.03	0.75	0	\$ 9.77			
TECH III	OPTECH3	UER24-2217962	UER24-2217962-134015	6/25/24	\$ 23.39	0.25	0	\$ 5.85			
TECH III	OPTECH3	UER24-2217962	UER24-2217962-134017	6/25/24	\$ 23.39	0.25	0	\$ 5.85			
TECH II	OPTECH2	UER24-2217962	UER24-2217962-134016	6/30/24	\$ 21.36	0.75	0	\$ 16.02			
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2217962	UER24-2217962-134016	6/30/24	\$ 26.64	0.75	0	\$ 19.98			



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2217962 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3105 HARRIS BLVD 2 AUSTIN

UER24-2217962 • ACTUAL LABOR									
				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL	
TTL: 15						19.00	0.00	\$ 362.85	
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2217962	UER24-2217962-134016	6/30/24	\$ 23.39	0.75	0	\$ 17.54	
	OPTECH1	UER24-2217962	UER24-2217962-134015	6/25/24	\$ 18.65	0.25	0	\$ 4.66	
	OPTECH1	UER24-2217962	UER24-2217962-134017	6/25/24	\$ 18.65	0.25	0	\$ 4.66	
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2217962	UER24-2217962-134016	6/30/24	\$ 13.03	0.75	0	\$ 9.77	





Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2217962 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3105 HARRIS BLVD 2 AUSTIN

### UER24-2217962 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2217962	UER24-2217962-134016	STREET & BRIDGE OPS TECH III	21F946	7/1/24	0.75	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2217962	UER24-2217962-134016	STREET & BRIDGE OPS CREW LEAD	13F141	7/1/24	0.75	\$ 14.21
TRUCK - CONCRETE VOLUMETRIC	UER24-2217962	UER24-2217962-134015		18F049	6/26/24	1.00	\$ 20.39
TRUCK - CONCRETE VOLUMETRIC	UER24-2217962	UER24-2217962-134017		18F049	6/26/24	0.25	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2217962	UER24-2217962-134015	TECH III	18G053	6/26/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217962	UER24-2217962-134015	TECH III	15G931	6/26/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217962	UER24-2217962-134017	TECH III	18G053	6/26/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217962	UER24-2217962-134017	TECH III	15G931	6/26/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217962	UER24-2217962-134016	STREET & BRIDGE OPS TECH III	13G297	7/1/24	0.75	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217962	UER24-2217962-134016	TEMPORARY-MUNISVMN	15G938	7/1/24	0.75	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2217962	UER24-2217962-134016	TECH II	24G910	7/1/24	0.75	\$ 18.95
TRACKED MINI EXCAVATOR	UER24-2217962	UER24-2217962-134015	TECH III	23F689	6/26/24	1.00	\$ 5.23
TRACKED MINI EXCAVATOR	UER24-2217962	UER24-2217962-134017	TECH III	23F689	6/26/24	0.25	\$ 5.23



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2217962 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3105 HARRIS BLVD 2 AUSTIN

### UER24-2217962 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
TRUCK - PICKUP	UER24-2217962	UER24-2217962-134015		12B280	6/26/24	1.00	\$ 3.96
TRUCK - PICKUP	UER24-2217962	UER24-2217962-134017		12B280	6/26/24	0.25	\$ 3.96
TRUCK - PLATFORM	UER24-2217962	UER24-2217962-134016	STREET & BRIDGE OPS CREW LEAD	21Q954	7/1/24	0.75	\$ 6.30
TRUCK - PLATFORM	UER24-2217962	UER24-2217962-134016	STREET & BRIDGE OPS TECH I	15Q981	7/1/24	0.75	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2217962	UER24-2217962-134015		05K716	6/26/24	1.00	\$ 6.26
TRAILER - HEAVY HAUL	UER24-2217962	UER24-2217962-134017		05K716	6/26/24	0.25	\$ 6.26
TRAILER - HEAVY HAUL	UER24-2217962	UER24-2217962-134016		04K560	7/1/24	0.75	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2217962	UER24-2217962-134016		06K010	7/1/24	0.75	\$ 2.01
TRUCK - SERVICE	UER24-2217962	UER24-2217962-134017		15P999	6/26/24	5.00	\$ 8.07
TRUCK - SERVICE	UER24-2217962	UER24-2217962-134015		15P999	6/26/24	5.00	\$ 8.07



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2217962 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3105 HARRIS BLVD 2 AUSTIN

#### UER24-2217962 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
							<b>\$ 207.14</b>
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2217962	UER24-2217962-134015	6/26/24	ISSUE	-10	\$ 0.46	\$ 4.60
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2217962	UER24-2217962-134015	6/26/24	ISSUE	-14	\$ 0.84	\$ 11.76
Wire Mesh,10 GA, 6 IN x 6 IN x 4 FT Wide x 150 FT Roll	UER24-2217962	UER24-2217962-134015	6/26/24	ISSUE	-10	\$ 0.50	\$ 5.00
Board, Redwood, Joint Expansion, 1 IN X 4 IN x 8 FT	UER24-2217962	UER24-2217962-134015	6/26/24	ISSUE	-4	\$ 0.71	\$ 2.84
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2217962	UER24-2217962-134015	6/26/24	ISSUE	-1	\$ 125.00	\$ 125.00
Emulsion, Type SS-1 (pickup)	UER24-2217962	UER24-2217962-134016	7/1/24	ISSUE	-1	\$ 1.94	\$ 1.94
Asphalt, Hot Mix, Type D with RAP	UER24-2217962	UER24-2217962-134016	7/1/24	ISSUE	-1	\$ 56.00	\$ 56.00

### UER24-2213845 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3406 BARRANCA CIR AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2213845	Mar 9, 2024 11:01 PM	6221300UER	Jul 2, 2024 1:56 PM	4QACOMP	3406 BARRANCA CIR 10		Asphlat and Concrete	23.56	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2213845 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3406 BARRANCA CIR AUSTIN

UER24-2213845 • ACTUAL LABOR							START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 15									17.00	0.00	\$ 299.26
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2213845	UER24-2213845-133646	6/30/24	\$ 26.64	1.25	0	\$ 33.30			
	OPTECH3	UER24-2213845	UER24-2213845-133645	6/25/24	\$ 23.39	0.25	0	\$ 5.85			
TECH III	OPTECH3	UER24-2213845	UER24-2213845-133645	6/25/24	\$ 23.39	0.25	0	\$ 5.85			
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2213845	UER24-2213845-133646	6/30/24	\$ 13.03	1.25	0	\$ 16.29			
TECH II	OPTECH2	UER24-2213845	UER24-2213845	3/12/24	\$ 21.36	0.5	0	\$ 10.68			
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2213845	UER24-2213845-133646	6/30/24	\$ 18.65	1.25	0	\$ 23.31			
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2213845	UER24-2213845-133646	6/30/24	\$ 13.03	1.25	0	\$ 16.29			
	MUNISVMN	UER24-2213845	UER24-2213845-133646	6/30/24	\$ 13.03	1.25	0	\$ 16.29			
TECH 1 TRAINEE	MUNISVMN	UER24-2213845	UER24-2213845-133645	6/25/24	\$ 13.03	4.25	0	\$ 55.38			
TECH III	OPTECH3	UER24-2213845	UER24-2213845-133645	6/25/24	\$ 23.39	0.25	0	\$ 5.85			
TECH II	OPTECH2	UER24-2213845	UER24-2213845-133646	6/30/24	\$ 21.36	1.25	0	\$ 26.70			
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2213845	UER24-2213845-133646	6/30/24	\$ 26.64	1.25	0	\$ 33.30			
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2213845	UER24-2213845-133646	6/30/24	\$ 23.39	1.25	0	\$ 29.24			
	OPTECH1	UER24-2213845	UER24-2213845-133645	6/25/24	\$ 18.65	0.25	0	\$ 4.66			
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2213845	UER24-2213845-133646	6/30/24	\$ 13.03	1.25	0	\$ 16.29			



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2213845 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3406 BARRANCA CIR AUSTIN

### UER24-2213845 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2213845	UER24-2213845-133646	STREET & BRIDGE OPS CREW LEAD	21F946	7/1/24	1.25	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2213845	UER24-2213845-133646	STREET & BRIDGE OPS CREW LEAD	13F141	7/1/24	1.25	\$ 14.21
TRUCK - CONCRETE VOLUMETRIC	UER24-2213845	UER24-2213845-133645		18F049	6/26/24	0.25	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2213845	UER24-2213845-133645	TECH III	18G053	6/26/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2213845	UER24-2213845-133645	TECH III	15G931	6/26/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2213845	UER24-2213845-133646	STREET & BRIDGE OPS CREW LEAD	13G297	7/1/24	1.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2213845	UER24-2213845-133646	TEMPORARY-MUNISVMN	15G938	7/1/24	1.25	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2213845	UER24-2213845-133646	TECH II	24G910	7/1/24	1.25	\$ 18.95
TRACKED MINI EXCAVATOR	UER24-2213845	UER24-2213845-133645	TECH III	23F689	6/26/24	25.00	\$ 5.23
TRUCK - PICKUP	UER24-2213845	UER24-2213845-133645		12B280	6/26/24	0.25	\$ 3.96
TRUCK - PLATFORM	UER24-2213845	UER24-2213845-133645	TECH 1 TRAINEE	15Q979	6/26/24	4.25	\$ 6.30
TRUCK - PLATFORM	UER24-2213845	UER24-2213845-133646	STREET & BRIDGE OPS CREW LEAD	21Q954	7/1/24	1.25	\$ 6.30
TRUCK - PLATFORM	UER24-2213845	UER24-2213845-133646	STREET & BRIDGE OPS TECH I	15Q981	7/1/24	1.25	\$ 6.30



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2213845 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3406 BARRANCA CIR AUSTIN**

**UER24-2213845 • ACTUAL TOOLS**

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
TRAILER - HEAVY HAUL	UER24-2213845	UER24-2213845-133645		05K716	6/26/24	0.25	\$ 6.26
TRAILER - HEAVY HAUL	UER24-2213845	UER24-2213845-133646		04K560	7/1/24	1.25	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2213845	UER24-2213845-133646		06K010	7/1/24	1.25	\$ 2.01

**UER24-2213845 • ACTUAL MATERIALS**

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
							<b>\$ 314.60</b>
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2213845	UER24-2213845-133645	6/26/24	ISSUE	-30	\$ 0.46	\$ 13.80
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2213845	UER24-2213845-133645	6/26/24	ISSUE	-4	\$ 0.84	\$ 3.36
Boot, Expansion, Curb and Gutter, Pre-cut, 3/4 IN	UER24-2213845	UER24-2213845-133645	6/26/24	ISSUE	-5	\$ 3.00	\$ 15.00
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2213845	UER24-2213845-133645	6/26/24	ISSUE	-0.9	\$ 125.00	\$ 112.50
Emulsion, Type SS-1 (pickup)	UER24-2213845	UER24-2213845-133646	7/1/24	ISSUE	-1	\$ 1.94	\$ 1.94
Asphalt, Hot Mix, Type D with RAP	UER24-2213845	UER24-2213845-133646	7/1/24	ISSUE	-3	\$ 56.00	\$ 168.00

**UER24-2216763 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1910 W 41ST ST AUSTIN**

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2216763	Mar 21, 2024 8:19 PM	6221300UER	Jul 2, 2024 1:57 PM	4QACOMP	1910 W 41ST ST	10	Asphlat and Concrete	10.67	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2216763 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1910 W 41ST ST AUSTIN

UER24-2216763 • ACTUAL LABOR							START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 15									14.75	0.00	\$ 254.98
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2216763	UER24-2216763-133766	6/30/24	\$ 26.64		1	0	\$ 26.64		
	OPTECH3	UER24-2216763	UER24-2216763-133767	6/25/24	\$ 23.39		0.25	0	\$ 5.85		
TECH III	OPTECH3	UER24-2216763	UER24-2216763-133767	6/25/24	\$ 23.39		0.25	0	\$ 5.85		
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2216763	UER24-2216763-133766	6/30/24	\$ 13.03		1	0	\$ 13.03		
	OPTECH2	UER24-2216763	UER24-2216763	3/25/24	\$ 21.36		0.25	0	\$ 5.34		
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2216763	UER24-2216763-133766	6/30/24	\$ 18.65		1	0	\$ 18.65		
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2216763	UER24-2216763-133766	6/30/24	\$ 13.03		1	0	\$ 13.03		
TECH 1 TRAINEE	MUNISVMN	UER24-2216763	UER24-2216763-133766	6/30/24	\$ 13.03		1	0	\$ 13.03		
TECH III	OPTECH3	UER24-2216763	UER24-2216763-133767	6/25/24	\$ 23.39		0.25	0	\$ 5.85		
TECH II	OPTECH2	UER24-2216763	UER24-2216763-133766	6/30/24	\$ 21.36		1	0	\$ 21.36		
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2216763	UER24-2216763-133766	6/30/24	\$ 26.64		1	0	\$ 26.64		
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2216763	UER24-2216763-133767	6/25/24	\$ 13.03		4.5	0	\$ 58.64		
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2216763	UER24-2216763-133766	6/30/24	\$ 23.39		1	0	\$ 23.39		
	OPTECH1	UER24-2216763	UER24-2216763-133767	6/25/24	\$ 18.65		0.25	0	\$ 4.66		
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2216763	UER24-2216763-133766	6/30/24	\$ 13.03		1	0	\$ 13.03		



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2216763 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1910 W 41ST ST AUSTIN

### UER24-2216763 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2216763	UER24-2216763-133766	STREET & BRIDGE OPS TECH III	21F946	7/1/24	1.00	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2216763	UER24-2216763-133766	STREET & BRIDGE OPS CREW LEAD	13F141	7/1/24	1.00	\$ 14.21
TRUCK - CONCRETE VOLUMETRIC	UER24-2216763	UER24-2216763-133767		18F049	6/26/24	0.25	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2216763	UER24-2216763-133767	TECH III	18G053	6/26/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2216763	UER24-2216763-133767	TECH III	15G931	6/26/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2216763	UER24-2216763-133766	STREET & BRIDGE OPS TECH III	13G297	7/1/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2216763	UER24-2216763-133766	TEMPORARY-MUNISVMN	15G938	7/1/24	1.00	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2216763	UER24-2216763-133766	TECH II	24G910	7/1/24	1.00	\$ 18.95
TRACKED MINI EXCAVATOR	UER24-2216763	UER24-2216763-133767	TECH III	23F689	6/26/24	0.25	\$ 5.23
TRUCK - PICKUP	UER24-2216763	UER24-2216763-133767		12B280	6/26/24	0.25	\$ 3.96
TRUCK - PLATFORM	UER24-2216763	UER24-2216763-133767	TEMPORARY-MUNISVMN	15Q190	6/26/24	4.50	\$ 6.30
TRUCK - PLATFORM	UER24-2216763	UER24-2216763-133766	STREET & BRIDGE OPS CREW LEAD	21Q954	7/1/24	1.00	\$ 6.30
TRUCK - PLATFORM	UER24-2216763	UER24-2216763-133766	STREET & BRIDGE OPS TECH I	15Q981	7/1/24	1.00	\$ 6.30





Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2216763 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 1910 W 41ST ST AUSTIN

#### UER24-2216763 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
TRAILER - HEAVY HAUL	UER24-2216763	UER24-2216763-133767		05K716	6/26/24	0.25	\$ 6.26
TRAILER - HEAVY HAUL	UER24-2216763	UER24-2216763-133766		04K560	7/1/24	1.00	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2216763	UER24-2216763-133766		06K010	7/1/24	1.00	\$ 2.01

#### UER24-2216763 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
							<b>\$ 163.32</b>
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2216763	UER24-2216763-133767	6/26/24	ISSUE	-12	\$ 0.46	\$ 5.52
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2216763	UER24-2216763-133767	6/26/24	ISSUE	-4	\$ 0.84	\$ 3.36
Boot, Expansion, Curb and Gutter, Pre-cut, 3/4 IN	UER24-2216763	UER24-2216763-133767	6/26/24	ISSUE	-1	\$ 3.00	\$ 3.00
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2216763	UER24-2216763-133767	6/26/24	ISSUE	-0.3	\$ 125.00	\$ 37.50
Emulsion, Type SS-1 (pickup)	UER24-2216763	UER24-2216763-133766	7/1/24	ISSUE	-1	\$ 1.94	\$ 1.94
Asphalt, Hot Mix, Type D with RAP	UER24-2216763	UER24-2216763-133766	7/1/24	ISSUE	-2	\$ 56.00	\$ 112.00

### UER24-2226977 • UER; ASPHALT STREET CUT INVESTIGATION 5100 BOLM RD AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2226977	Jun 3, 2024 11:01 PM	6221300UER	Jul 2, 2024 1:58 PM	4QACOMP	5100 BOLM RD	3	Asphalt Only	20.00	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2226977 • UER; ASPHALT STREET CUT INVESTIGATION 5100 BOLM RD AUSTIN

UER24-2226977 • ACTUAL LABOR									
				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL	
<b>TTL: 10</b>						<b>9.25</b>	<b>0.00</b>	<b>\$ 174.14</b>	
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2226977	UER24-2226977-135345	6/30/24	\$ 26.64	1	0	\$ 26.64	
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2226977	UER24-2226977-135345	6/30/24	\$ 13.03	1	0	\$ 13.03	
	OPTECH2	UER24-2226977	UER24-2226977	6/3/24	\$ 21.36	0.25	0	\$ 5.34	
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2226977	UER24-2226977-135345	6/30/24	\$ 18.65	1	0	\$ 18.65	
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2226977	UER24-2226977-135345	6/30/24	\$ 13.03	1	0	\$ 13.03	
TECH 1 TRAINEE	MUNISVMN	UER24-2226977	UER24-2226977-135345	6/30/24	\$ 13.03	1	0	\$ 13.03	
TECH II	OPTECH2	UER24-2226977	UER24-2226977-135345	6/30/24	\$ 21.36	1	0	\$ 21.36	
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2226977	UER24-2226977-135345	6/30/24	\$ 26.64	1	0	\$ 26.64	
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2226977	UER24-2226977-135345	6/30/24	\$ 23.39	1	0	\$ 23.39	
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2226977	UER24-2226977-135345	6/30/24	\$ 13.03	1	0	\$ 13.03	



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2226977 • UER; ASPHALT STREET CUT INVESTIGATION 5100 BOLM RD AUSTIN

### UER24-2226977 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2226977	UER24-2226977-135345	STREET & BRIDGE OPS TECH III	21F946	7/1/24	1.00	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2226977	UER24-2226977-135345	STREET & BRIDGE OPS CREW LEAD	13F141	7/1/24	1.00	\$ 14.21
TRUCK - DUMP 12 YARD	UER24-2226977	UER24-2226977-135345	STREET & BRIDGE OPS TECH III	13G297	7/1/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2226977	UER24-2226977-135345	TEMPORARY-MUNISVMN	15G938	7/1/24	1.00	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2226977	UER24-2226977-135345		24G910	7/1/24	1.00	\$ 18.95
TRUCK - DUMP 18 YARD	UER24-2226977	UER24-2226977-135345	TECH II	24G910	7/1/24	1.00	\$ 18.95
TRUCK - PLATFORM	UER24-2226977	UER24-2226977-135345	STREET & BRIDGE OPS CREW LEAD	21Q954	7/1/24	1.00	\$ 6.30
TRUCK - PLATFORM	UER24-2226977	UER24-2226977-135345	STREET & BRIDGE OPS TECH I	15Q981	7/1/24	1.00	\$ 6.30
TRAILER - MEDIUM HAUL	UER24-2226977	UER24-2226977-135345		06K010	7/1/24	1.00	\$ 2.01

### UER24-2226977 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Emulsion, Type SS-1 (pickup)	UER24-2226977	UER24-2226977-135345	7/1/24	ISSUE	-2	\$ 1.94	\$ 3.88
Asphalt, Hot Mix, Type D with RAP	UER24-2226977	UER24-2226977-135345	7/1/24	ISSUE	-4	\$ 56.00	\$ 224.00
							<b>\$ 227.88</b>



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2216832 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3504 WEST AVE AUSTIN**

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2216832	Mar 5, 2024 11:01 PM	6221300UER	Jul 2, 2024 1:59 PM	4QACOMP	3504 WEST AVE	9	Asphlat and Concrete	15.22	CW

**UER24-2216832 • ACTUAL LABOR**

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
<b>TTL: 13</b>						<b>11.50</b>	<b>0.00</b>	<b>\$ 204.78</b>
	OPTECH3	UER24-2216832	UER24-2216832-133603	6/26/24	\$ 23.39	0.25	0	\$ 5.85
TECH III	OPTECH3	UER24-2216832	UER24-2216832-133603	6/26/24	\$ 23.39	0.25	0	\$ 5.85
TECH II	OPTECH2	UER24-2216832	UER24-2216832	3/7/24	\$ 21.36	0	0	\$ 0.00
	OPTECH2	UER24-2216832	UER24-2216832-133602	6/30/24	\$ 21.36	1	0	\$ 21.36
	OPTECH1	UER24-2216832	UER24-2216832-133602	6/30/24	\$ 18.65	1	0	\$ 18.65
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2216832	UER24-2216832-133602	6/30/24	\$ 13.76	1	0	\$ 13.76
TECH 1 TRAINEE	MUNISVMN	UER24-2216832	UER24-2216832-133603	6/26/24	\$ 13.03	3.5	0	\$ 45.60
TECH III	OPTECH3	UER24-2216832	UER24-2216832-133603	6/26/24	\$ 23.39	0.25	0	\$ 5.85
	OPTECH3	UER24-2216832	UER24-2216832-133602	6/30/24	\$ 23.39	1	0	\$ 23.39
	MUNISVMN	UER24-2216832	UER24-2216832-133602	6/30/24	\$ 13.03	1	0	\$ 13.03
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2216832	UER24-2216832-133602	6/30/24	\$ 23.39	1	0	\$ 23.39
	OPTECH3	UER24-2216832	UER24-2216832-133602	6/30/24	\$ 23.39	1	0	\$ 23.39
	OPTECH1	UER24-2216832	UER24-2216832-133603	6/26/24	\$ 18.65	0.25	0	\$ 4.66



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2216832 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3504 WEST AVE AUSTIN

### UER24-2216832 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER	UER24-2216832	UER24-2216832-133602		13F772	7/1/24	1.00	\$ 5.21
TRUCK - BUCKET 12 YARD	UER24-2216832	UER24-2216832-133602		12G624	7/1/24	1.00	\$ 17.47
TRUCK - BUCKET 12 YARD	UER24-2216832	UER24-2216832-133602		15G782	7/1/24	1.00	\$ 17.47
TRUCK - CONCRETE VOLUMETRIC	UER24-2216832	UER24-2216832-133603		18F049	6/27/24	0.25	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2216832	UER24-2216832-133603	TECH III	18G053	6/27/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2216832	UER24-2216832-133603	TECH III	15G931	6/27/24	0.25	\$ 15.48
TRACKED MINI EXCAVATOR	UER24-2216832	UER24-2216832-133603	TECH III	23F689	6/27/24	0.25	\$ 5.23
TRUCK - PICKUP	UER24-2216832	UER24-2216832-133603		12B280	6/27/24	0.25	\$ 3.96
TRUCK - PLATFORM	UER24-2216832	UER24-2216832-133603	TECH 1 TRAINEE	15Q979	6/27/24	3.50	\$ 6.30
TRUCK - PLATFORM	UER24-2216832	UER24-2216832-133602		14Q139	7/1/24	1.00	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2216832	UER24-2216832-133603		05K716	6/27/24	0.25	\$ 6.26



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2216832 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3504 WEST AVE AUSTIN**

**UER24-2216832 • ACTUAL MATERIALS**

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2216832	UER24-2216832-133603	6/27/24	ISSUE	-20	\$ 0.46	\$ 9.20
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2216832	UER24-2216832-133603	6/27/24	ISSUE	-4	\$ 0.84	\$ 3.36
Boot, Expansion, Curb and Gutter, Pre-cut, 3/4 IN	UER24-2216832	UER24-2216832-133603	6/27/24	ISSUE	-1	\$ 3.00	\$ 3.00
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2216832	UER24-2216832-133603	6/27/24	ISSUE	-0.5	\$ 125.00	\$ 62.50
Asphalt, Hot Mix, Type D	UER24-2216832	UER24-2216832-133602	7/1/24	ISSUE	-3	\$ 53.50	\$ 160.50

**UER24-2220225 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 2109 HANCOCK DR AUSTIN**

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2220225	Mar 28, 2024 11:01 PM	6221300UER	Jul 2, 2024 2:02 PM	4QACOMP	2109 HANCOCK DR	7	Asphlat and Concrete	52.67	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2220225 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 2109 HANCOCK DR AUSTIN

UER24-2220225 • ACTUAL LABOR							START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 12									17.00	0.00	\$ 337.10
	OPTECH3	UER24-2220225	UER24-2220225-133821	6/26/24		\$ 23.39	0.75	0			\$ 17.54
TECH III	OPTECH3	UER24-2220225	UER24-2220225-133821	6/26/24		\$ 23.39	0.75	0			\$ 17.54
	OPTECH1	UER24-2220225	UER24-2220225-133821	6/26/24		\$ 18.65	6.5	0			\$ 121.22
	OPTECH2	UER24-2220225	UER24-2220225	4/1/24		\$ 21.36	0.5	0			\$ 10.68
	OPTECH2	UER24-2220225	UER24-2220225-133822	6/30/24		\$ 21.36	1.25	0			\$ 26.70
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2220225	UER24-2220225-133822	6/30/24		\$ 13.76	1.25	0			\$ 17.20
TECH III	OPTECH3	UER24-2220225	UER24-2220225-133821	6/26/24		\$ 23.39	0.75	0			\$ 17.54
	OPTECH3	UER24-2220225	UER24-2220225-133822	6/30/24		\$ 23.39	1.25	0			\$ 29.24
	MUNISVMN	UER24-2220225	UER24-2220225-133822	6/30/24		\$ 13.03	1.25	0			\$ 16.29
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2220225	UER24-2220225-133822	6/30/24		\$ 23.39	1.25	0			\$ 29.24
	OPTECH3	UER24-2220225	UER24-2220225-133822	6/30/24		\$ 23.39	1.25	0			\$ 29.24
	OPTECH1	UER24-2220225	UER24-2220225-133821	6/26/24		\$ 18.65	0.25	0			\$ 4.66



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2220225 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 2109 HANCOCK DR AUSTIN

### UER24-2220225 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER	UER24-2220225	UER24-2220225-133822		13F772	7/1/24	1.25	\$ 5.21
TRUCK - BUCKET 12 YARD	UER24-2220225	UER24-2220225-133822		15G782	7/1/24	1.25	\$ 17.47
TRUCK - BUCKET 12 YARD	UER24-2220225	UER24-2220225-133822		12G624	7/1/24	1.25	\$ 17.47
TRUCK - CONCRETE VOLUMETRIC	UER24-2220225	UER24-2220225-133821		18F049	6/27/24	0.25	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2220225	UER24-2220225-133821	TECH III	18G053	6/27/24	0.75	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2220225	UER24-2220225-133821	TECH III	15G931	6/27/24	0.75	\$ 15.48
TRACKED MINI EXCAVATOR	UER24-2220225	UER24-2220225-133821	TECH III	23F689	6/27/24	0.75	\$ 5.23
TRUCK - PICKUP	UER24-2220225	UER24-2220225-133821		12B280	6/27/24	0.75	\$ 3.96
TRUCK - PLATFORM	UER24-2220225	UER24-2220225-133822		14Q139	7/1/24	1.25	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2220225	UER24-2220225-133821		05K716	6/27/24	0.75	\$ 6.26
TRUCK - SERVICE	UER24-2220225	UER24-2220225-133821		15P999	6/27/24	6.50	\$ 8.07





Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2220225 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 2109 HANCOCK DR AUSTIN**

**UER24-2220225 • ACTUAL MATERIALS**

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2220225	UER24-2220225-133821	6/27/24	ISSUE	-14	\$ 0.46	\$ 6.44
Board, Redwood, Joint Expansion, 1 IN X 4 IN x 8 FT	UER24-2220225	UER24-2220225-133821	6/27/24	ISSUE	-14	\$ 0.71	\$ 9.94
Wire Mesh,10 GA, 6 IN x 6 IN x 4 FT Wide x 150 FT Roll	UER24-2220225	UER24-2220225-133821	6/27/24	ISSUE	-18	\$ 0.50	\$ 9.00
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2220225	UER24-2220225-133821	6/27/24	ISSUE	-2.7	\$ 125.00	\$ 337.50
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2220225	UER24-2220225-133821	6/27/24	ISSUE	-8	\$ 0.84	\$ 6.72
Asphalt, Hot Mix, Type D	UER24-2220225	UER24-2220225-133822	7/1/24	ISSUE	-1.25	\$ 53.50	\$ 66.88
Asphalt, Hot Mix, Type D	UER24-2220225	UER24-2220225-133822	7/1/24	ISSUE	-7	\$ 53.50	\$ 374.50

**UER24-2220394 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 5602 JIM HOGG AVE AUSTIN**

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2220394	Mar 27, 2024 11:01 PM	6221300UER	Jul 2, 2024 2:02 PM	4QACOMP	5602 JIM HOGG AVE	7	Asphlat and Concrete	25.33	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2220394 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 5602 JIM HOGG AVE AUSTIN

UER24-2220394 • ACTUAL LABOR								
				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 13						10.75	0.00	\$ 185.65
	OPTECH3	UER24-2220394	UER24-2220394-133811	6/26/24	\$ 23.39	0.25	0	\$ 5.85
TECH III	OPTECH3	UER24-2220394	UER24-2220394-133811	6/26/24	\$ 23.39	0.25	0	\$ 5.85
	OPTECH2	UER24-2220394	UER24-2220394	3/27/24	\$ 21.36	0.25	0	\$ 5.34
	OPTECH2	UER24-2220394	UER24-2220394-133810	6/30/24	\$ 21.36	0.75	0	\$ 16.02
	MUNISVMN	UER24-2220394	UER24-2220394-133811	6/26/24	\$ 13.03	4.25	0	\$ 55.38
	OPTECH1	UER24-2220394	UER24-2220394-133810	6/30/24	\$ 18.65	0.75	0	\$ 13.99
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2220394	UER24-2220394-133810	6/30/24	\$ 13.76	0.75	0	\$ 10.32
TECH III	OPTECH3	UER24-2220394	UER24-2220394-133811	6/26/24	\$ 23.39	0.25	0	\$ 5.85
	OPTECH3	UER24-2220394	UER24-2220394-133810	6/30/24	\$ 23.39	0.75	0	\$ 17.54
	MUNISVMN	UER24-2220394	UER24-2220394-133810	6/30/24	\$ 13.03	0.75	0	\$ 9.77
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2220394	UER24-2220394-133810	6/30/24	\$ 23.39	0.75	0	\$ 17.54
	OPTECH3	UER24-2220394	UER24-2220394-133810	6/30/24	\$ 23.39	0.75	0	\$ 17.54
	OPTECH1	UER24-2220394	UER24-2220394-133811	6/26/24	\$ 18.65	0.25	0	\$ 4.66



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2220394 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 5602 JIM HOGG AVE AUSTIN

### UER24-2220394 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER	UER24-2220394	UER24-2220394-133810		13F772	7/1/24	0.75	\$ 5.21
TRUCK - BUCKET 12 YARD	UER24-2220394	UER24-2220394-133810		12G624	7/1/24	0.75	\$ 17.47
TRUCK - BUCKET 12 YARD	UER24-2220394	UER24-2220394-133810		15G782	7/1/24	0.75	\$ 17.47
TRUCK - CONCRETE VOLUMETRIC	UER24-2220394	UER24-2220394-133811		18F049	6/27/24	1.00	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2220394	UER24-2220394-133811	TECH III	18G053	6/27/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2220394	UER24-2220394-133811	TECH III	15G931	6/27/24	1.00	\$ 15.48
TRACKED MINI EXCAVATOR	UER24-2220394	UER24-2220394-133811	TECH III	23F689	6/27/24	1.00	\$ 5.23
TRUCK - PICKUP	UER24-2220394	UER24-2220394-133811		12B280	6/27/24	1.00	\$ 3.96
TRUCK - PLATFORM	UER24-2220394	UER24-2220394-133811		15Q980	6/27/24	4.25	\$ 6.30
TRUCK - PLATFORM	UER24-2220394	UER24-2220394-133810		14Q139	7/1/24	0.75	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2220394	UER24-2220394-133811		05K716	6/27/24	1.00	\$ 6.26



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2220394 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 5602 JIM HOGG AVE AUSTIN

#### UER24-2220394 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2220394	UER24-2220394-133811	6/27/24	ISSUE	-24	\$ 0.46	\$ 11.04
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2220394	UER24-2220394-133811	6/27/24	ISSUE	-4	\$ 0.84	\$ 3.36
Boot, Expansion, Curb and Gutter, Pre-cut, 3/4 IN	UER24-2220394	UER24-2220394-133811	6/27/24	ISSUE	-2	\$ 3.00	\$ 6.00
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2220394	UER24-2220394-133811	6/27/24	ISSUE	-0.9	\$ 125.00	\$ 112.50
Asphalt, Hot Mix, Type D	UER24-2220394	UER24-2220394-133810	7/1/24	ISSUE	-0.75	\$ 53.50	\$ 40.12

**\$ 173.03**

### UER24-2179810 • UER; CONCRETE AND ASPHALT INVESTIGATION 5605 William Holland Ave

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2179810	Apr 17, 2024 11:01 PM	6221300UER	Jul 2, 2024 2:03 PM	4QACOMP	5605 WILLIAM HOLLAND AVE	7	Asphlat and Concrete	35.22	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2179810 • UER; CONCRETE AND ASPHALT INVESTIGATION 5605 William Holland Ave

UER24-2179810 • ACTUAL LABOR								
				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 13						19.75	0.00	\$ 381.18
	OPTECH3	UER24-2179810	UER24-2179810-133967	6/26/24	\$ 23.39	0.25	0	\$ 5.85
TECH III	OPTECH3	UER24-2179810	UER24-2179810-133967	6/26/24	\$ 23.39	0.25	0	\$ 5.85
	OPTECH2	UER24-2179810	UER24-2179810	4/18/24	\$ 21.36	0.25	0	\$ 5.34
	OPTECH2	UER24-2179810	UER24-2179810-133966	6/30/24	\$ 21.36	2.5	0	\$ 53.40
	OPTECH1	UER24-2179810	UER24-2179810-133966	6/30/24	\$ 18.65	2.5	0	\$ 46.62
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2179810	UER24-2179810-133966	6/30/24	\$ 13.76	0	0	\$ 0.00
TECH III	OPTECH3	UER24-2179810	UER24-2179810-133967	6/26/24	\$ 23.39	0.25	0	\$ 5.85
TECH TRAINEE	MUNISVMN	UER24-2179810	UER24-2179810-133967	6/26/24	\$ 13.03	3.5	0	\$ 45.60
	OPTECH3	UER24-2179810	UER24-2179810-133966	6/30/24	\$ 23.39	2.5	0	\$ 58.48
	MUNISVMN	UER24-2179810	UER24-2179810-133966	6/30/24	\$ 13.03	2.5	0	\$ 32.58
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2179810	UER24-2179810-133966	6/30/24	\$ 23.39	2.5	0	\$ 58.48
	OPTECH3	UER24-2179810	UER24-2179810-133966	6/30/24	\$ 23.39	2.5	0	\$ 58.48
	OPTECH1	UER24-2179810	UER24-2179810-133967	6/26/24	\$ 18.65	0.25	0	\$ 4.66



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2179810 • UER; CONCRETE AND ASPHALT INVESTIGATION 5605 William Holland Ave

### UER24-2179810 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER	UER24-2179810	UER24-2179810-133966		13F772	7/1/24	2.50	\$ 5.21
TRUCK - BUCKET 12 YARD	UER24-2179810	UER24-2179810-133966		15G782	7/1/24	2.50	\$ 17.47
TRUCK - BUCKET 12 YARD	UER24-2179810	UER24-2179810-133966		12G624	7/1/24	2.50	\$ 17.47
TRUCK - CONCRETE VOLUMETRIC	UER24-2179810	UER24-2179810-133967		18F049	6/27/24	1.00	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2179810	UER24-2179810-133967	TECH III	18G053	6/27/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2179810	UER24-2179810-133967	TECH III	15G931	6/27/24	1.00	\$ 15.48
TRACKED MINI EXCAVATOR	UER24-2179810	UER24-2179810-133967	TECH III	23F689	6/27/24	1.00	\$ 5.23
TRUCK - PICKUP	UER24-2179810	UER24-2179810-133967		12B280	6/27/24	1.00	\$ 3.96
TRUCK - PLATFORM	UER24-2179810	UER24-2179810-133967	TECH TRAINEE	06Q015	6/27/24	1.00	\$ 6.30
TRUCK - PLATFORM	UER24-2179810	UER24-2179810-133966		14Q139	7/1/24	2.50	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2179810	UER24-2179810-133967		05K716	6/27/24	1.00	\$ 6.26



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2179810 • UER; CONCRETE AND ASPHALT INVESTIGATION 5605 William Holland Ave

#### UER24-2179810 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2179810	UER24-2179810-133967	6/27/24	ISSUE	-20	\$ 0.46	\$ 9.20
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2179810	UER24-2179810-133967	6/27/24	ISSUE	-4	\$ 0.84	\$ 3.36
Boot, Expansion, Curb and Gutter, Pre-cut, 3/4 IN	UER24-2179810	UER24-2179810-133967	6/27/24	ISSUE	-1	\$ 3.00	\$ 3.00
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2179810	UER24-2179810-133967	6/27/24	ISSUE	-0.4	\$ 125.00	\$ 50.00
Asphalt, Hot Mix, Type D	UER24-2179810	UER24-2179810-133966	7/1/24	ISSUE	-7	\$ 53.50	\$ 374.50

### UER24-2217611 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3707 SPEEDWAY AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2217611	Mar 8, 2024 11:02 PM	6221300UER	Jul 3, 2024 6:11 AM	4QACOMP	3707 SPEEDWAY	9	Asphlat and Concrete	8.89	CW

#### UER24-2217611 • ACTUAL LABOR

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 7						6.00	0.00	\$ 102.39
	OPTECH3	UER24-2217611	UER24-2217611-133636	6/26/24	\$ 23.39	0.5	0	\$ 11.70
TECH III	OPTECH3	UER24-2217611	UER24-2217611-133636	6/26/24	\$ 23.39	0.5	0	\$ 11.70
	OPTECH2	UER24-2217611	UER24-2217611	3/12/24	\$ 21.36	0.25	0	\$ 5.34
TECH III	OPTECH3	UER24-2217611	UER24-2217611-133636	6/26/24	\$ 23.39	0.5	0	\$ 11.70
TECH TRAINEE	MUNISVMN	UER24-2217611	UER24-2217611-133636	6/26/24	\$ 13.03	3.5	0	\$ 45.60
	OPTECH3	UER24-2217611	UER24-2217611-133637	6/30/24	\$ 23.39	0.5	0	\$ 11.70
	OPTECH1	UER24-2217611	UER24-2217611-133636	6/26/24	\$ 18.65	0.25	0	\$ 4.66



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2217611 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3707 SPEEDWAY AUSTIN

### UER24-2217611 • ACTUAL TOOLS

				TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
TRUCK - CONCRETE VOLUMETRIC	UER24-2217611	UER24-2217611-133636			18F049	6/27/24	1.00	\$ 20.39
TRUCK - CONCRETE VOLUMETRIC	UER24-2217611	UER24-2217611-133636			18F049	6/27/24	0.25	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2217611	UER24-2217611-133636		TECH III	18G053	6/27/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217611	UER24-2217611-133636		TECH III	15G931	6/27/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217611	UER24-2217611-133636		TECH III	18G053	6/27/24	0.25	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2217611	UER24-2217611-133636		TECH III	15G931	6/27/24	0.25	\$ 15.48
TRACKED MINI EXCAVATOR	UER24-2217611	UER24-2217611-133636		TECH III	23F689	6/27/24	1.00	\$ 5.23
TRACKED MINI EXCAVATOR	UER24-2217611	UER24-2217611-133636		TECH III	23F689	6/27/24	0.25	\$ 5.23
TRUCK - PICKUP	UER24-2217611	UER24-2217611-133636			12B280	6/27/24	1.00	\$ 3.96
TRUCK - PICKUP	UER24-2217611	UER24-2217611-133636			12B280	6/27/24	0.25	\$ 3.96
TRUCK - PLATFORM	UER24-2217611	UER24-2217611-133636		TECH TRAINEE	06Q015	6/27/24	3.50	\$ 6.30
TRUCK - PLATFORM	UER24-2217611	UER24-2217611-133637			15Q995	7/1/24	0.50	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2217611	UER24-2217611-133636			05K716	6/27/24	1.00	\$ 6.26





Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2217611 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 3707 SPEEDWAY AUSTIN

#### UER24-2217611 • ACTUAL TOOLS

TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
TRAILER - HEAVY HAUL	05K716	6/27/24	0.25	\$ 6.26

#### UER24-2217611 • ACTUAL MATERIALS

	DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Board, Pine, 2 IN x 4 IN x 12 FT	6/27/24	ISSUE	-10	\$ 0.46	\$ 4.60
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	6/27/24	ISSUE	-6	\$ 0.84	\$ 5.04
Wire Mesh,10 GA, 6 IN x 6 IN x 4 FT Wide x 150 FT Roll	6/27/24	ISSUE	-9	\$ 0.50	\$ 4.50
Concrete, Structural Reinforcement, Volumetric CUYD	6/27/24	ISSUE	-1.6	\$ 125.00	\$ 200.00
Asphalt, Hot Mix, Type D	7/1/24	ISSUE	-2	\$ 53.50	\$ 107.00

### UER24-2224805 • UER; ASPHALT STREET CUT INVESTIGATION 1601 KENWOOD AVE AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2224805	May 15, 2024 11:00 PM	6221300UER	Jul 3, 2024 6:21 AM	4QACOMP	1601 KENWOOD AVE 9		Asphalt Only	8.00	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2224805 • UER; ASPHALT STREET CUT INVESTIGATION 1601 KENWOOD AVE AUSTIN

UER24-2224805 • ACTUAL LABOR							START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
<b>TTL: 9</b>									<b>6.25</b>	<b>0.00</b>	<b>\$ 114.40</b>
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2224805	UER24-2224805-134194	7/1/24		\$ 26.64	0.75	0	\$ 19.98		
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2224805	UER24-2224805-134194	7/1/24		\$ 13.03	0.75	0	\$ 9.77		
	OPTECH2	UER24-2224805	UER24-2224805	5/20/24		\$ 21.36	0.25	0	\$ 5.34		
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2224805	UER24-2224805-134194	7/1/24		\$ 18.65	0.75	0	\$ 13.99		
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2224805	UER24-2224805-134194	7/1/24		\$ 13.03	0.75	0	\$ 9.77		
	MUNISVMN	UER24-2224805	UER24-2224805-134194	7/1/24		\$ 13.03	0.75	0	\$ 9.77		
TECH II	OPTECH2	UER24-2224805	UER24-2224805-134194	7/1/24		\$ 21.36	0.75	0	\$ 16.02		
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2224805	UER24-2224805-134194	7/1/24		\$ 26.64	0.75	0	\$ 19.98		
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2224805	UER24-2224805-134194	7/1/24		\$ 13.03	0.75	0	\$ 9.77		



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2224805 • UER; ASPHALT STREET CUT INVESTIGATION 1601 KENWOOD AVE AUSTIN

### UER24-2224805 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2224805	UER24-2224805-134194		21F946	7/2/24	0.75	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2224805	UER24-2224805-134194	STREET & BRIDGE OPS CREW LEAD	13F141	7/2/24	0.75	\$ 14.21
TRUCK - DUMP 12 YARD	UER24-2224805	UER24-2224805-134194	TEMPORARY-MUNISVMN	15G938	7/2/24	0.75	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2224805	UER24-2224805-134194		15G939	7/2/24	0.75	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2224805	UER24-2224805-134194	TECH II	24G910	7/2/24	0.75	\$ 18.95
TRUCK - PLATFORM	UER24-2224805	UER24-2224805-134194	STREET & BRIDGE OPS TECH I	15Q981	7/2/24	0.75	\$ 6.30
TRUCK - PLATFORM	UER24-2224805	UER24-2224805-134194	STREET & BRIDGE OPS CREW LEAD	21Q954	7/2/24	0.75	\$ 6.30
TRAILER - MEDIUM HAUL	UER24-2224805	UER24-2224805-134194		06K010	7/2/24	0.75	\$ 2.01
TRAILER - MEDIUM HAUL	UER24-2224805	UER24-2224805-134194	STREET & BRIDGE OPS CREW LEAD	08K414	7/2/24	0.75	\$ 2.01

### UER24-2224805 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Asphalt, Hot Mix, Type D with RAP	UER24-2224805	UER24-2224805-134194	7/2/24	ISSUE	-1	\$ 56.00	\$ 56.00
Emulsion, Type SS-1 (pickup)	UER24-2224805	UER24-2224805-134194	7/2/24	ISSUE	-0.5	\$ 1.94	\$ 0.97



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2162169 • UER; ASPHALT STREET CUT INVESTIGATION 1210 MARSHALL LN AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2162169	May 23, 2024 11:02 PM	6221300UER	Jul 3, 2024 6:22 AM	4QACOMP	1210 MARSHALL LN 9		Asphalt Only	5.33	CW

### UER24-2162169 • ACTUAL LABOR

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
<b>TTL: 9</b>						<b>8.25</b>	<b>0.00</b>	<b>\$ 150.75</b>
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2162169	UER24-2162169-134270	7/1/24	\$ 26.64	1	0	\$ 26.64
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2162169	UER24-2162169-134270	7/1/24	\$ 13.03	1	0	\$ 13.03
	OPTECH2	UER24-2162169	UER24-2162169	5/24/24	\$ 21.36	0.25	0	\$ 5.34
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2162169	UER24-2162169-134270	7/1/24	\$ 18.65	1	0	\$ 18.65
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2162169	UER24-2162169-134270	7/1/24	\$ 13.03	1	0	\$ 13.03
TECH 1 TRAINEE	MUNISVMN	UER24-2162169	UER24-2162169-134270	7/1/24	\$ 13.03	1	0	\$ 13.03
TECH II	OPTECH2	UER24-2162169	UER24-2162169-134270	7/1/24	\$ 21.36	1	0	\$ 21.36
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2162169	UER24-2162169-134270	7/1/24	\$ 26.64	1	0	\$ 26.64
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2162169	UER24-2162169-134270	7/1/24	\$ 13.03	1	0	\$ 13.03



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2162169 • UER; ASPHALT STREET CUT INVESTIGATION 1210 MARSHALL LN AUSTIN

### UER24-2162169 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2162169	UER24-2162169-134270		21F946	7/2/24	1.00	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2162169	UER24-2162169-134270	STREET & BRIDGE OPS CREW LEAD	13F141	7/2/24	1.00	\$ 14.21
TRUCK - DUMP 12 YARD	UER24-2162169	UER24-2162169-134270		13G297	7/2/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2162169	UER24-2162169-134270	TEMPORARY-MUNISVMN	15G938	7/2/24	1.00	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2162169	UER24-2162169-134270	TECH II	24G910	7/2/24	1.00	\$ 18.95
TRUCK - PLATFORM	UER24-2162169	UER24-2162169-134270	STREET & BRIDGE OPS CREW LEAD	21Q954	7/2/24	1.00	\$ 6.30
TRUCK - PLATFORM	UER24-2162169	UER24-2162169-134270	STREET & BRIDGE OPS TECH I	15Q981	7/2/24	1.00	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2162169	UER24-2162169-134270		04K560	7/2/24	1.00	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2162169	UER24-2162169-134270		06K010	7/2/24	1.00	\$ 2.01

### UER24-2162169 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Emulsion, Type SS-1 (pickup)	UER24-2162169	UER24-2162169-134270	7/2/24	ISSUE	-1	\$ 1.94	\$ 1.94
Asphalt, Hot Mix, Type D with RAP	UER24-2162169	UER24-2162169-134270	7/2/24	ISSUE	-1	\$ 56.00	\$ 56.00
							<b>\$ 57.94</b>



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2225958 • UER; ASPHALT STREET CUT INVESTIGATION 1619 PALMA PLZ AUSTIN**

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2225958	May 20, 2024 11:00 PM	6221300UER	Jul 3, 2024 6:23 AM	4QACOMP	1619 PALMA PLZ	9	Asphalt Only	28.89	CW

**UER24-2225958 • ACTUAL LABOR**

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
<b>TTL: 9</b>						<b>14.25</b>	<b>0.00</b>	<b>\$ 259.81</b>
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2225958	UER24-2225958-134248	7/1/24	\$ 26.64	1.75	0	\$ 46.62
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2225958	UER24-2225958-134248	7/1/24	\$ 13.03	1.75	0	\$ 22.80
	OPTECH2	UER24-2225958	UER24-2225958	5/20/24	\$ 21.36	0.25	0	\$ 5.34
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2225958	UER24-2225958-134248	7/1/24	\$ 18.65	1.75	0	\$ 32.64
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2225958	UER24-2225958-134248	7/1/24	\$ 13.03	1.75	0	\$ 22.80
TECH 1 TRAINEE	MUNISVMN	UER24-2225958	UER24-2225958-134248	7/1/24	\$ 13.03	1.75	0	\$ 22.80
TECH II	OPTECH2	UER24-2225958	UER24-2225958-134248	7/1/24	\$ 21.36	1.75	0	\$ 37.38
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2225958	UER24-2225958-134248	7/1/24	\$ 26.64	1.75	0	\$ 46.62
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2225958	UER24-2225958-134248	7/1/24	\$ 13.03	1.75	0	\$ 22.80



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2225958 • UER; ASPHALT STREET CUT INVESTIGATION 1619 PALMA PLZ AUSTIN

### UER24-2225958 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2225958	UER24-2225958-134248		21F946	7/2/24	1.75	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2225958	UER24-2225958-134248	STREET & BRIDGE OPS CREW LEAD	13F141	7/2/24	1.75	\$ 14.21
TRUCK - DUMP 12 YARD	UER24-2225958	UER24-2225958-134248		13G297	7/2/24	1.75	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2225958	UER24-2225958-134248	TEMPORARY-MUNISVMN	15G938	7/2/24	1.75	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2225958	UER24-2225958-134248	TECH II	24G910	7/2/24	1.75	\$ 18.95
TRUCK - PLATFORM	UER24-2225958	UER24-2225958-134248	STREET & BRIDGE OPS CREW LEAD	21Q954	7/2/24	1.75	\$ 6.30
TRUCK - PLATFORM	UER24-2225958	UER24-2225958-134248	STREET & BRIDGE OPS TECH I	15Q981	7/2/24	1.75	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2225958	UER24-2225958-134248		04K560	7/2/24	1.75	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2225958	UER24-2225958-134248		06K010	7/2/24	1.75	\$ 2.01

### UER24-2225958 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Emulsion, Type SS-1 (pickup)	UER24-2225958	UER24-2225958-134248	7/2/24	ISSUE	-2	\$ 1.94	\$ 3.88
Asphalt, Hot Mix, Type D with RAP	UER24-2225958	UER24-2225958-134248	7/2/24	ISSUE	-5	\$ 56.00	\$ 280.00
							<b>\$ 283.88</b>



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2221116 • UER; ASPHALT STREET CUT INVESTIGATION 2000 BREMEN ST AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2221116	May 2, 2024 11:07 PM	6221300UER	Jul 3, 2024 6:24 AM	4QACOMP	2000 BREMEN ST	10	Asphalt Only	14.00	CW

### UER24-2221116 • ACTUAL LABOR

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
<b>TTL: 9</b>								
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2221116	UER24-2221116-134129	7/1/24	\$ 26.64	0.75	0	\$ 19.98
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2221116	UER24-2221116-134129	7/1/24	\$ 13.03	0.75	0	\$ 9.77
	OPTECH2	UER24-2221116	UER24-2221116	5/10/24	\$ 21.36	0.25	0	\$ 5.34
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2221116	UER24-2221116-134129	7/1/24	\$ 18.65	0.75	0	\$ 13.99
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2221116	UER24-2221116-134129	7/1/24	\$ 13.03	0.75	0	\$ 9.77
TECH 1 TRAINEE	MUNISVMN	UER24-2221116	UER24-2221116-134129	7/1/24	\$ 13.03	0.75	0	\$ 9.77
TECH II	OPTECH2	UER24-2221116	UER24-2221116-134129	7/1/24	\$ 21.36	0.75	0	\$ 16.02
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2221116	UER24-2221116-134129	7/1/24	\$ 26.64	0.75	0	\$ 19.98
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2221116	UER24-2221116-134129	7/1/24	\$ 13.03	0.75	0	\$ 9.77





Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2221116 • UER; ASPHALT STREET CUT INVESTIGATION 2000 BREMEN ST AUSTIN**

**UER24-2221116 • ACTUAL TOOLS**

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2221116	UER24-2221116-134129		21F946	7/2/24	0.75	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2221116	UER24-2221116-134129	STREET & BRIDGE OPS CREW LEAD	13F141	7/2/24	0.75	\$ 14.21
TRUCK - DUMP 12 YARD	UER24-2221116	UER24-2221116-134129	TEMPORARY-MUNISVMN	15G938	7/2/24	0.75	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2221116	UER24-2221116-134129		15G939	7/2/24	0.75	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2221116	UER24-2221116-134129	TECH II	24G910	7/2/24	0.75	\$ 18.95
TRUCK - PLATFORM	UER24-2221116	UER24-2221116-134129	STREET & BRIDGE OPS TECH I	15Q981	7/2/24	0.75	\$ 6.30
TRUCK - PLATFORM	UER24-2221116	UER24-2221116-134129	STREET & BRIDGE OPS CREW LEAD	21Q954	7/2/24	0.75	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2221116	UER24-2221116-134129		04K560	7/2/24	0.75	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2221116	UER24-2221116-134129	STREET & BRIDGE OPS CREW LEAD	08K414	7/2/24	0.75	\$ 2.01

**UER24-2221116 • ACTUAL MATERIALS**

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Asphalt, Hot Mix, Type D with RAP	UER24-2221116	UER24-2221116-134129	7/2/24	ISSUE	-3	\$ 56.00	\$ 168.00
Emulsion, Type SS-1 (pickup)	UER24-2221116	UER24-2221116-134129	7/2/24	ISSUE	-1.5	\$ 1.94	\$ 2.91
							<b>\$ 170.91</b>



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2220834 • UER; ASPHALT STREET CUT INVESTIGATION 1196 E M FRANKLIN AVE AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2220834	May 2, 2024 11:02 PM	6221300UER	Jul 3, 2024 6:25 AM	4QACOMP	1196 E M FRANKLIN AVE	1	Asphalt Only	37.33	CW

### UER24-2220834 • ACTUAL LABOR

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
<b>TTL: 9</b>						<b>14.50</b>	<b>0.00</b>	<b>\$ 265.15</b>
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2220834	UER24-2220834-134127	7/1/24	\$ 26.64	1.75	0	\$ 46.62
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2220834	UER24-2220834-134127	7/1/24	\$ 13.03	1.75	0	\$ 22.80
	OPTECH2	UER24-2220834	UER24-2220834	5/10/24	\$ 21.36	0.5	0	\$ 10.68
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2220834	UER24-2220834-134127	7/1/24	\$ 18.65	1.75	0	\$ 32.64
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2220834	UER24-2220834-134127	7/1/24	\$ 13.03	1.75	0	\$ 22.80
TECH 1 TRAINEE	MUNISVMN	UER24-2220834	UER24-2220834-134127	7/1/24	\$ 13.03	1.75	0	\$ 22.80
TECH II	OPTECH2	UER24-2220834	UER24-2220834-134127	7/1/24	\$ 21.36	1.75	0	\$ 37.38
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2220834	UER24-2220834-134127	7/1/24	\$ 26.64	1.75	0	\$ 46.62
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2220834	UER24-2220834-134127	7/1/24	\$ 13.03	1.75	0	\$ 22.80



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2220834 • UER; ASPHALT STREET CUT INVESTIGATION 1196 E M FRANKLIN AVE AUSTIN

### UER24-2220834 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2220834	UER24-2220834-134127		21F946	7/2/24	1.75	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2220834	UER24-2220834-134127	STREET & BRIDGE OPS CREW LEAD	13F141	7/2/24	1.75	\$ 14.21
TRUCK - DUMP 12 YARD	UER24-2220834	UER24-2220834-134127		13G297	7/2/24	1.75	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2220834	UER24-2220834-134127	TEMPORARY-MUNISVMN	15G938	7/2/24	1.75	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2220834	UER24-2220834-134127	TECH II	24G910	7/2/24	1.75	\$ 18.95
TRUCK - PLATFORM	UER24-2220834	UER24-2220834-134127	STREET & BRIDGE OPS CREW LEAD	21Q954	7/2/24	1.75	\$ 6.30
TRUCK - PLATFORM	UER24-2220834	UER24-2220834-134127	STREET & BRIDGE OPS TECH I	15Q981	7/2/24	1.75	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2220834	UER24-2220834-134127		04K560	7/2/24	1.75	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2220834	UER24-2220834-134127		06K010	7/2/24	1.75	\$ 2.01

### UER24-2220834 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Emulsion, Type SS-1 (pickup)	UER24-2220834	UER24-2220834-134127	7/2/24	ISSUE	-3	\$ 1.94	\$ 5.82
Asphalt, Hot Mix, Type D with RAP	UER24-2220834	UER24-2220834-134127	7/2/24	ISSUE	-6	\$ 56.00	\$ 336.00
							<b>\$ 341.82</b>



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2226981 • UER; ASPHALT STREET CUT INVESTIGATION 1618 PENNSYLVANIA AVE AUSTIN**

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2226981	May 29, 2024 11:03 PM	6221300UER	Jul 3, 2024 6:26 AM	4QACOMP	1618 PENNSYLVANIA AVE	1	Asphalt Only	72.00	CW

**UER24-2226981 • ACTUAL LABOR**

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
<b>TTL: 7</b>						<b>21.25</b>	<b>0.00</b>	<b>\$ 409.97</b>
	OPTECH2	UER24-2226981	UER24-2226981	5/31/24	\$ 21.36	0.25	0	\$ 5.34
	OPTECH1	UER24-2226981	UER24-2226981-135310	7/1/24	\$ 18.65	3.5	0	\$ 65.28
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2226981	UER24-2226981-135310	7/1/24	\$ 13.76	3.5	0	\$ 48.16
	OPTECH3	UER24-2226981	UER24-2226981-135310	7/1/24	\$ 23.39	3.5	0	\$ 81.86
	MUNISVMN	UER24-2226981	UER24-2226981-135310	7/1/24	\$ 13.03	3.5	0	\$ 45.60
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2226981	UER24-2226981-135310	7/1/24	\$ 23.39	3.5	0	\$ 81.86
	OPTECH3	UER24-2226981	UER24-2226981-135310	7/1/24	\$ 23.39	3.5	0	\$ 81.86



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2226981 • UER; ASPHALT STREET CUT INVESTIGATION 1618 PENNSYLVANIA AVE AUSTIN**

**UER24-2226981 • ACTUAL TOOLS**

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER	UER24-2226981	UER24-2226981-135310		13F772	7/2/24	3.50	\$ 5.21
TRUCK - BUCKET 12 YARD	UER24-2226981	UER24-2226981-135310		15G782	7/2/24	3.50	\$ 17.47
TRUCK - BUCKET 12 YARD	UER24-2226981	UER24-2226981-135310		12G624	7/2/24	3.50	\$ 17.47
TRUCK - PLATFORM	UER24-2226981	UER24-2226981-135310		14Q139	7/2/24	3.50	\$ 6.30

**UER24-2226981 • ACTUAL MATERIALS**

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Asphalt, Hot Mix, Type D	UER24-2226981	UER24-2226981-135310	7/2/24	ISSUE	-18	\$ 53.50	\$ 963.00

**UER24-2225947 • UER; ASPHALT STREET CUT INVESTIGATION 3001 GLEN RAE ST AUSTIN**

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2225947	May 18, 2024 11:00 PM	6221300UER	Jul 3, 2024 6:26 AM	4QACOMP	3001 GLEN RAE ST	1	Asphalt Only	24.00	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2225947 • UER; ASPHALT STREET CUT INVESTIGATION 3001 GLEN RAE ST AUSTIN

### UER24-2225947 • ACTUAL LABOR

TTL: 7				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
	OPTECH2	UER24-2225947	UER24-2225947	5/20/24	\$ 21.36	0.25	0.00	\$ 178.75
	OPTECH1	UER24-2225947	UER24-2225947-134241	7/1/24	\$ 18.65	1.5	0	\$ 27.98
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2225947	UER24-2225947-134241	7/1/24	\$ 13.76	1.5	0	\$ 20.64
	OPTECH3	UER24-2225947	UER24-2225947-134241	7/1/24	\$ 23.39	1.5	0	\$ 35.08
	MUNISVMN	UER24-2225947	UER24-2225947-134241	7/1/24	\$ 13.03	1.5	0	\$ 19.54
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2225947	UER24-2225947-134241	7/1/24	\$ 23.39	1.5	0	\$ 35.08
	OPTECH3	UER24-2225947	UER24-2225947-134241	7/1/24	\$ 23.39	1.5	0	\$ 35.08

### UER24-2225947 • ACTUAL TOOLS

				TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER	UER24-2225947	UER24-2225947-134241			13F772	7/2/24	1.50	\$ 5.21
TRUCK - BUCKET 12 YARD	UER24-2225947	UER24-2225947-134241			15G782	7/2/24	1.50	\$ 17.47
TRUCK - BUCKET 12 YARD	UER24-2225947	UER24-2225947-134241			12G624	7/2/24	1.50	\$ 17.47
TRUCK - PLATFORM	UER24-2225947	UER24-2225947-134241			14Q139	7/2/24	1.50	\$ 6.30



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2225947 • UER; ASPHALT STREET CUT INVESTIGATION 3001 GLEN RAE ST AUSTIN

#### UER24-2225947 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Asphalt, Hot Mix, Type D	UER24-2225947	UER24-2225947-134241	7/2/24	ISSUE	-5	\$ 53.50	\$ 267.50

### UER24-2226581 • UER; ASPHALT STREET CUT INVESTIGATION 511 E 42ND ST AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2226581	May 23, 2024 11:02 PM	6221300UER	Jul 8, 2024 10:20 AM	4QACOMP	511 E 42ND ST	9	Asphalt Only	23.33	CW

#### UER24-2226581 • ACTUAL LABOR

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
<b>TTL: 8</b>						<b>21.25</b>	<b>0.00</b>	<b>\$ 385.62</b>
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2226581	UER24-2226581-135276	7/2/24	\$ 26.64	3	0	\$ 79.92
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2226581	UER24-2226581-135276	7/2/24	\$ 13.03	3	0	\$ 39.09
	OPTECH2	UER24-2226581	UER24-2226581	5/23/24	\$ 21.36	0.25	0	\$ 5.34
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2226581	UER24-2226581-135276	7/2/24	\$ 13.03	3	0	\$ 39.09
TECH 1 TRAINEE	MUNISVMN	UER24-2226581	UER24-2226581-135276	7/2/24	\$ 13.03	3	0	\$ 39.09
TECH II	OPTECH2	UER24-2226581	UER24-2226581-135276	7/2/24	\$ 21.36	3	0	\$ 64.08
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2226581	UER24-2226581-135276	7/2/24	\$ 26.64	3	0	\$ 79.92
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2226581	UER24-2226581-135276	7/2/24	\$ 13.03	3	0	\$ 39.09



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2226581 • UER; ASPHALT STREET CUT INVESTIGATION 511 E 42ND ST AUSTIN

### UER24-2226581 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2226581	UER24-2226581-135276		21F946	7/3/24	3.00	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2226581	UER24-2226581-135276	STREET & BRIDGE OPS CREW LEAD	13F141	7/3/24	3.00	\$ 14.21
TRUCK - DUMP 12 YARD	UER24-2226581	UER24-2226581-135276		13G297	7/3/24	3.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2226581	UER24-2226581-135276	TEMPORARY-MUNISVMN	15G938	7/3/24	3.00	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2226581	UER24-2226581-135276	TECH II	24G910	7/3/24	3.00	\$ 18.95
TRUCK - PLATFORM	UER24-2226581	UER24-2226581-135276	STREET & BRIDGE OPS CREW LEAD	21Q954	7/3/24	3.00	\$ 6.30
TRUCK - PLATFORM	UER24-2226581	UER24-2226581-135276	TEMPORARY-MUNISVMN	15Q981	7/3/24	3.00	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2226581	UER24-2226581-135276		04K560	7/3/24	3.00	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2226581	UER24-2226581-135276		06K010	7/3/24	3.00	\$ 2.01

### UER24-2226581 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Emulsion, Type SS-1 (pickup)	UER24-2226581	UER24-2226581-135276	7/3/24	ISSUE	-2	\$ 1.94	\$ 3.88
Asphalt, Hot Mix, Type D with RAP	UER24-2226581	UER24-2226581-135276	7/3/24	ISSUE	-4	\$ 56.00	\$ 224.00
							<b>\$ 227.88</b>





Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2226258 • UER; ASPHALT STREET CUT INVESTIGATION 1031 E 43RD ST AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2226258	May 22, 2024 11:02 PM	6221300UER	Jul 8, 2024 10:21 AM	4QACOMP	1031 E 43RD ST	9	Asphalt Only	15.89	CW

### UER24-2226258 • ACTUAL LABOR

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
<b>TTL: 7</b>						<b>6.50</b>	<b>0.00</b>	<b>\$ 124.41</b>
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2226258	UER24-2226258-134267	7/2/24	\$ 26.64	1	0	\$ 26.64
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2226258	UER24-2226258-134267	7/2/24	\$ 13.03	1	0	\$ 13.03
	OPTECH2	UER24-2226258	UER24-2226258	5/22/24	\$ 21.36	0.5	0	\$ 10.68
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2226258	UER24-2226258-134267	7/2/24	\$ 13.03	1	0	\$ 13.03
TECH II	OPTECH2	UER24-2226258	UER24-2226258-134267	7/2/24	\$ 21.36	1	0	\$ 21.36
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2226258	UER24-2226258-134267	7/2/24	\$ 26.64	1	0	\$ 26.64
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2226258	UER24-2226258-134267	7/2/24	\$ 13.03	1	0	\$ 13.03



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2226258 • UER; ASPHALT STREET CUT INVESTIGATION 1031 E 43RD ST AUSTIN

### UER24-2226258 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2226258	UER24-2226258-134267		21F946	7/3/24	1.00	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2226258	UER24-2226258-134267	STREET & BRIDGE OPS CREW LEAD	13F141	7/3/24	1.00	\$ 14.21
TRUCK - DUMP 12 YARD	UER24-2226258	UER24-2226258-134267		15G939	7/3/24	1.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2226258	UER24-2226258-134267	TEMPORARY-MUNISVMN	15G938	7/3/24	1.00	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2226258	UER24-2226258-134267	TECH II	24G910	7/3/24	1.00	\$ 18.95
TRUCK - PLATFORM	UER24-2226258	UER24-2226258-134267	STREET & BRIDGE OPS CREW LEAD	21Q954	7/3/24	1.00	\$ 6.30
TRUCK - PLATFORM	UER24-2226258	UER24-2226258-134267	TEMPORARY-MUNISVMN	15Q981	7/3/24	1.00	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2226258	UER24-2226258-134267		04K560	7/3/24	1.00	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2226258	UER24-2226258-134267	STREET & BRIDGE OPS CREW LEAD	06K010	7/3/24	1.00	\$ 2.01

### UER24-2226258 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Asphalt, Hot Mix, Type D with RAP	UER24-2226258	UER24-2226258-134267	7/3/24	ISSUE	-3	\$ 56.00	\$ 168.00
Emulsion, Type SS-1 (pickup)	UER24-2226258	UER24-2226258-134267	7/3/24	ISSUE	-1.5	\$ 1.94	\$ 2.91



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2227052 • UER; ASPHALT STREET CUT INVESTIGATION 4520 BENNETT AVE AUSTIN**

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2227052	May 31, 2024 11:00 PM	6221300UER	Jul 8, 2024 10:25 AM	4QACOMP	4520 BENNETT AVE 9		Asphalt Only	11.00	CW

**UER24-2227052 • ACTUAL LABOR**

TTL: 6				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
	OPTECH2	UER24-2227052	UER24-2227052	6/3/24	\$ 21.36	0.25	0.00	\$ 76.54
	OPTECH2	UER24-2227052	UER24-2227052-135332	7/2/24	\$ 21.36	0.75	0	\$ 16.02
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2227052	UER24-2227052-135332	7/2/24	\$ 13.76	0.75	0	\$ 10.32
	MUNISVMN	UER24-2227052	UER24-2227052-135332	7/2/24	\$ 13.03	0.75	0	\$ 9.77
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2227052	UER24-2227052-135332	7/2/24	\$ 23.39	0.75	0	\$ 17.54
	OPTECH3	UER24-2227052	UER24-2227052-135332	7/2/24	\$ 23.39	0.75	0	\$ 17.54

**UER24-2227052 • ACTUAL TOOLS**

				TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER	UER24-2227052	UER24-2227052-135332		STREET & BRIDGE OPS TECH III	13F772	7/3/24	0.75	\$ 5.21
TRUCK - BUCKET 12 YARD	UER24-2227052	UER24-2227052-135332			15G782	7/3/24	0.75	\$ 17.47
TRUCK - PLATFORM	UER24-2227052	UER24-2227052-135332			14Q139	7/3/24	0.75	\$ 6.30



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2227052 • UER; ASPHALT STREET CUT INVESTIGATION 4520 BENNETT AVE AUSTIN

#### UER24-2227052 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Asphalt, Hot Mix, Type D	UER24-2227052	UER24-2227052-135332	7/3/24	ISSUE	-3	\$ 53.50	\$ 160.50

### UER24-2227971 • UER; ASPHALT STREET CUT INVESTIGATION 914 E 52ND ST AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2227971	Jun 10, 2024 11:03 PM	6221300UER	Jul 8, 2024 10:26 AM	4QACOMP	914 E 52ND ST	9	Asphalt Only	9.33	CW

#### UER24-2227971 • ACTUAL LABOR

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 6						4.00	0.00	\$ 76.54
	OPTECH2	UER24-2227971	UER24-2227971	6/13/24	\$ 21.36	0.25	0	\$ 5.34
	OPTECH2	UER24-2227971	UER24-2227971-135423	7/2/24	\$ 21.36	0.75	0	\$ 16.02
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2227971	UER24-2227971-135423	7/2/24	\$ 13.76	0.75	0	\$ 10.32
	MUNISVMN	UER24-2227971	UER24-2227971-135423	7/2/24	\$ 13.03	0.75	0	\$ 9.77
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2227971	UER24-2227971-135423	7/2/24	\$ 23.39	0.75	0	\$ 17.54
	OPTECH3	UER24-2227971	UER24-2227971-135423	7/2/24	\$ 23.39	0.75	0	\$ 17.54



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2227971 • UER; ASPHALT STREET CUT INVESTIGATION 914 E 52ND ST AUSTIN

#### UER24-2227971 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER	UER24-2227971	UER24-2227971-135423	STREET & BRIDGE OPS TECH III	13F772	7/3/24	0.75	\$ 5.21
TRUCK - BUCKET 12 YARD	UER24-2227971	UER24-2227971-135423		15G782	7/3/24	0.75	\$ 17.47
TRUCK - PLATFORM	UER24-2227971	UER24-2227971-135423		14Q139	7/3/24	0.75	\$ 6.30

#### UER24-2227971 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Asphalt, Hot Mix, Type D	UER24-2227971	UER24-2227971-135423	7/3/24	ISSUE	-3	\$ 53.50	\$ 160.50

### UER24-2224115 • UER; ASPHALT STREET CUT INVESTIGATION 5710 CAMERON RD AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2224115	May 10, 2024 11:03 PM	6221300UER	Jul 8, 2024 10:28 AM	4QACOMP	5710 CAMERON RD	4	Asphalt Only	9.00	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2224115 • UER; ASPHALT STREET CUT INVESTIGATION 5710 CAMERON RD AUSTIN

### UER24-2224115 • ACTUAL LABOR

TTL: 6				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
						5.25	0.00	\$ 100.27
	OPTECH2	UER24-2224115	UER24-2224115	5/13/24	\$ 21.36	0.25	0	\$ 5.34
	OPTECH2	UER24-2224115	UER24-2224115-134159	7/2/24	\$ 21.36	1	0	\$ 21.36
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2224115	UER24-2224115-134159	7/2/24	\$ 13.76	1	0	\$ 13.76
	MUNISVMN	UER24-2224115	UER24-2224115-134159	7/2/24	\$ 13.03	1	0	\$ 13.03
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2224115	UER24-2224115-134159	7/2/24	\$ 23.39	1	0	\$ 23.39
	OPTECH3	UER24-2224115	UER24-2224115-134159	7/2/24	\$ 23.39	1	0	\$ 23.39

### UER24-2224115 • ACTUAL TOOLS

					TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER		UER24-2224115	UER24-2224115-134159		STREET & BRIDGE OPS TECH III	13F772	7/3/24	1.00	\$ 5.21
TRUCK - BUCKET 12 YARD		UER24-2224115	UER24-2224115-134159			15G782	7/3/24	1.00	\$ 17.47
TRUCK - PLATFORM		UER24-2224115	UER24-2224115-134159			14Q139	7/3/24	1.00	\$ 6.30

### UER24-2224115 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Asphalt, Hot Mix, Type D	UER24-2224115	UER24-2224115-134159	7/3/24	ISSUE	-3	\$ 53.50	\$ 160.50
							\$ 160.50



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2223988 • UER; ASPHALT STREET CUT INVESTIGATION 5802 BELMOOR DR A AUSTIN**

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2223988	May 15, 2024 9:10 AM	6221300UER	Jul 8, 2024 10:29 AM	4QACOMP	5802 BELMOOR DR	4	Asphalt Only	3.89	CW

**UER24-2223988 • ACTUAL LABOR**

TTL: 6				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
	OPTECH2	UER24-2223988	UER24-2223988	5/20/24	\$ 21.36	0.25	0	\$ 5.34
	OPTECH2	UER24-2223988	UER24-2223988-134201	7/2/24	\$ 21.36	0.75	0	\$ 16.02
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2223988	UER24-2223988-134201	7/2/24	\$ 13.76	0.75	0	\$ 10.32
	MUNISVMN	UER24-2223988	UER24-2223988-134201	7/2/24	\$ 13.03	0.75	0	\$ 9.77
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2223988	UER24-2223988-134201	7/2/24	\$ 23.39	0.75	0	\$ 17.54
	OPTECH3	UER24-2223988	UER24-2223988-134201	7/2/24	\$ 23.39	0.75	0	\$ 17.54

**UER24-2223988 • ACTUAL TOOLS**

				TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER		UER24-2223988	UER24-2223988-134201	STREET & BRIDGE OPS TECH III	13F772	7/3/24	0.75	\$ 5.21
TRUCK - BUCKET 12 YARD		UER24-2223988	UER24-2223988-134201		15G782	7/3/24	0.75	\$ 17.47
TRUCK - PLATFORM		UER24-2223988	UER24-2223988-134201		14Q139	7/3/24	0.75	\$ 6.30



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2223988 • UER; ASPHALT STREET CUT INVESTIGATION 5802 BELMOOR DR A AUSTIN

#### UER24-2223988 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Asphalt, Hot Mix, Type D	UER24-2223988	UER24-2223988-134201	7/3/24	ISSUE	-2	\$ 53.50	\$ 107.00

### UER24-2227114 • UER; ASPHALT STREET CUT INVESTIGATION 6201 GUADALUPE ST AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2227114	May 30, 2024 11:19 PM	6221300UER	Jul 8, 2024 10:30 AM	4QACOMP	6201 GUADALUPE ST	4	Asphalt Only	28.11	CW

#### UER24-2227114 • ACTUAL LABOR

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
<b>TTL: 6</b>						<b>10.25</b>	<b>0.00</b>	<b>\$ 195.20</b>
	OPTECH2	UER24-2227114	UER24-2227114	6/4/24	\$ 21.36	0.25	0	\$ 5.34
	OPTECH2	UER24-2227114	UER24-2227114-135322	7/2/24	\$ 21.36	2	0	\$ 42.72
MUNIPROG, SERVICE/MAINT	SBO-TCTR	UER24-2227114	UER24-2227114-135322	7/2/24	\$ 13.76	2	0	\$ 27.52
	MUNISVMN	UER24-2227114	UER24-2227114-135322	7/2/24	\$ 13.03	2	0	\$ 26.06
STREET & BRIDGE OPS TECH III	OPTECH3	UER24-2227114	UER24-2227114-135322	7/2/24	\$ 23.39	2	0	\$ 46.78
	OPTECH3	UER24-2227114	UER24-2227114-135322	7/2/24	\$ 23.39	2	0	\$ 46.78





Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

### UER24-2227114 • UER; ASPHALT STREET CUT INVESTIGATION 6201 GUADALUPE ST AUSTIN

#### UER24-2227114 • ACTUAL TOOLS

TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
SKID_STEER	13F772	7/3/24	2.00	\$ 5.21
TRUCK - BUCKET 12 YARD	15G782	7/3/24	2.00	\$ 17.47
TRUCK - PLATFORM	14Q139	7/3/24	2.00	\$ 6.30

#### UER24-2227114 • ACTUAL MATERIALS

DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Asphalt, Hot Mix, Type D	ISSUE	-7	\$ 53.50	\$ 374.50

### UER24-2227986 • UER; ASPHALT STREET CUT INVESTIGATION 1015 E 38TH ST AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2227986	Jun 8, 2024 11:00 PM	6221300UER	Jul 8, 2024 10:32 AM	4QACOMP	1015 E 38TH ST	9	Asphalt Only	36.00	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2227986 • UER; ASPHALT STREET CUT INVESTIGATION 1015 E 38TH ST AUSTIN

UER24-2227986 • ACTUAL LABOR								
				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
<b>TTL: 7</b>						<b>10.75</b>	<b>0.00</b>	<b>\$ 204.37</b>
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2227986	UER24-2227986-135400	7/2/24	\$ 26.64	1.75	0	\$ 46.62
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2227986	UER24-2227986-135400	7/2/24	\$ 13.03	1.75	0	\$ 22.80
	OPTECH2	UER24-2227986	UER24-2227986	6/11/24	\$ 21.36	0.25	0	\$ 5.34
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2227986	UER24-2227986-135400	7/2/24	\$ 13.03	1.75	0	\$ 22.80
TECH II	OPTECH2	UER24-2227986	UER24-2227986-135400	7/2/24	\$ 21.36	1.75	0	\$ 37.38
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2227986	UER24-2227986-135400	7/2/24	\$ 26.64	1.75	0	\$ 46.62
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2227986	UER24-2227986-135400	7/2/24	\$ 13.03	1.75	0	\$ 22.80



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2227986 • UER; ASPHALT STREET CUT INVESTIGATION 1015 E 38TH ST AUSTIN

### UER24-2227986 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2227986	UER24-2227986-135400		21F946	7/3/24	1.75	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2227986	UER24-2227986-135400	STREET & BRIDGE OPS CREW LEAD	13F141	7/3/24	1.75	\$ 14.21
TRUCK - DUMP 12 YARD	UER24-2227986	UER24-2227986-135400	TEMPORARY-MUNISVMN	15G938	7/3/24	1.75	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2227986	UER24-2227986-135400		15G939	7/3/24	1.75	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2227986	UER24-2227986-135400	TECH II	24G910	7/3/24	1.75	\$ 18.95
TRUCK - PLATFORM	UER24-2227986	UER24-2227986-135400	TEMPORARY-MUNISVMN	15Q981	7/3/24	1.75	\$ 6.30
TRUCK - PLATFORM	UER24-2227986	UER24-2227986-135400	STREET & BRIDGE OPS CREW LEAD	21Q954	7/3/24	1.75	\$ 6.30
TRAILER - HEAVY HAUL	UER24-2227986	UER24-2227986-135400		04K560	7/3/24	1.75	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2227986	UER24-2227986-135400	STREET & BRIDGE OPS CREW LEAD	08K414	7/3/24	1.75	\$ 2.01

### UER24-2227986 • ACTUAL MATERIALS

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
Asphalt, Hot Mix, Type D with RAP	UER24-2227986	UER24-2227986-135400	7/3/24	ISSUE	-6	\$ 56.00	\$ 336.00
Emulsion, Type SS-1 (pickup)	UER24-2227986	UER24-2227986-135400	7/3/24	ISSUE	-3	\$ 1.94	\$ 5.82



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2211981 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 507 LELAND ST B AUSTIN

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2211981	Mar 20, 2024 11:02 PM	6221300UER	Jul 8, 2024 10:33 AM	4QACOMP	507 LELAND ST	9	Asphlat and Concrete	11.22	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2211981 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 507 LELAND ST B AUSTIN

UER24-2211981 • ACTUAL LABOR							START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 15									12.75	0.00	\$ 220.81
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2211981	UER24-2211981-133757	6/27/24		\$ 26.64	0.75	0		\$ 19.98	
	OPTECH3	UER24-2211981	UER24-2211981-133758	6/24/24		\$ 23.39	0.25	0		\$ 5.85	
TECH III	OPTECH3	UER24-2211981	UER24-2211981-133758	6/24/24		\$ 23.39	0.25	0		\$ 5.85	
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2211981	UER24-2211981-133757	6/27/24		\$ 13.03	0.75	0		\$ 9.77	
TECH II	OPTECH2	UER24-2211981	UER24-2211981	3/20/24		\$ 21.36	0.5	0		\$ 10.68	
STREET & BRIDGE OPS TECH I	OPTECH1	UER24-2211981	UER24-2211981-133757	6/27/24		\$ 18.65	0.75	0		\$ 13.99	
	OPTECH2	UER24-2211981	UER24-2211981-133757	6/27/24		\$ 21.36	0.75	0		\$ 16.02	
	OPTECH1	UER24-2211981	UER24-2211981-133757	6/27/24		\$ 18.65	0.75	0		\$ 13.99	
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2211981	UER24-2211981-133757	6/27/24		\$ 13.03	0.75	0		\$ 9.77	
TECH 1 TRAINEE	MUNISVMN	UER24-2211981	UER24-2211981-133758	6/24/24		\$ 13.03	4.5	0		\$ 58.64	
TECH III	OPTECH3	UER24-2211981	UER24-2211981-133758	6/24/24		\$ 23.39	0.25	0		\$ 5.85	
TECH II	OPTECH2	UER24-2211981	UER24-2211981-133757	6/27/24		\$ 21.36	0.75	0		\$ 16.02	
STREET & BRIDGE OPS CREW LEAD	OP-LEAD	UER24-2211981	UER24-2211981-133757	6/27/24		\$ 26.64	0.75	0		\$ 19.98	
	OPTECH1	UER24-2211981	UER24-2211981-133758	6/24/24		\$ 18.65	0.25	0		\$ 4.66	
TEMPORARY-MUNISVMN	MUNISVMN	UER24-2211981	UER24-2211981-133757	6/27/24		\$ 13.03	0.75	0		\$ 9.77	



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2211981 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 507 LELAND ST B AUSTIN

### UER24-2211981 • ACTUAL TOOLS

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
BACKHOE LOADER	UER24-2211981	UER24-2211981-133757		21F946	6/28/24	0.75	\$ 7.19
ROLLER - DOUBLE DRUM	UER24-2211981	UER24-2211981-133757	STREET & BRIDGE OPS CREW LEAD	13F141	6/28/24	0.75	\$ 14.21
TRUCK - BUCKET 12 YARD	UER24-2211981	UER24-2211981-133757		15G782	6/28/24	0.75	\$ 17.47
TRUCK - CONCRETE VOLUMETRIC	UER24-2211981	UER24-2211981-133758		18F049	6/25/24	0.25	\$ 20.39
TRUCK - DUMP 12 YARD	UER24-2211981	UER24-2211981-133758	TECH III	18G053	6/25/24	0.50	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2211981	UER24-2211981-133758	TECH III	15G931	6/25/24	5.00	\$ 15.48
TRUCK - DUMP 12 YARD	UER24-2211981	UER24-2211981-133757		15G939	6/28/24	0.75	\$ 15.48
TRUCK - DUMP 18 YARD	UER24-2211981	UER24-2211981-133757	TECH II	24G910	6/28/24	0.75	\$ 18.95
TRACKED MINI EXCAVATOR	UER24-2211981	UER24-2211981-133758	TECH III	23F689	6/25/24	5.00	\$ 5.23
TRUCK - PICKUP	UER24-2211981	UER24-2211981-133758		12B280	6/25/24	0.50	\$ 3.96
TRUCK - PLATFORM	UER24-2211981	UER24-2211981-133758	TECH 1 TRAINEE	15Q979	6/25/24	4.50	\$ 6.30
TRUCK - PLATFORM	UER24-2211981	UER24-2211981-133757	STREET & BRIDGE OPS CREW LEAD	21Q954	6/28/24	0.75	\$ 6.30
TRUCK - PLATFORM	UER24-2211981	UER24-2211981-133757	STREET & BRIDGE OPS TECH I	15Q981	6/28/24	0.75	\$ 6.30



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

**UER24-2211981 • UER; ASPHALT STREET CUT AND CONCRETE INVESTIGATION 507 LELAND ST B AUSTIN**

**UER24-2211981 • ACTUAL TOOLS**

			TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
TRAILER - HEAVY HAUL	UER24-2211981	UER24-2211981-133758		05K716	6/25/24	0.50	\$ 6.26
TRAILER - HEAVY HAUL	UER24-2211981	UER24-2211981-133757		04K560	6/28/24	0.75	\$ 6.26
TRAILER - MEDIUM HAUL	UER24-2211981	UER24-2211981-133757		06K010	6/28/24	0.75	\$ 2.01

**UER24-2211981 • ACTUAL MATERIALS**

			DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
							<b>\$ 128.34</b>
Board, Pine, 2 IN x 4 IN x 12 FT	UER24-2211981	UER24-2211981-133758	6/25/24	ISSUE	-24	\$ 0.46	\$ 11.04
Dowel, Smooth Steel, 1/2 IN DIA x 24 IN	UER24-2211981	UER24-2211981-133758	6/25/24	ISSUE	-4	\$ 0.84	\$ 3.36
Boot, Expansion, Curb and Gutter, Pre-cut, 3/4 IN	UER24-2211981	UER24-2211981-133758	6/25/24	ISSUE	-2	\$ 3.00	\$ 6.00
Concrete, Structural Reinforcement, Volumetric CUYD	UER24-2211981	UER24-2211981-133758	6/25/24	ISSUE	-0.4	\$ 125.00	\$ 50.00
Asphalt, Hot Mix, Type D with RAP	UER24-2211981	UER24-2211981-133757	6/28/24	ISSUE	-1	\$ 56.00	\$ 56.00
Emulsion, Type SS-1 (pickup)	UER24-2211981	UER24-2211981-133757	6/28/24	ISSUE	-1	\$ 1.94	\$ 1.94

**UER24-2214816 • UER; ASPHALT STREET CUT INVESTIGATION 1410 W KOENIG LN AUSTIN**

PARENT WO	CREATE DATE	TASK ORDER	COMPLETED DATE	STATUS	SERVICE ADDRESS	COUNCIL DISTRICT	CUT TYPE	SQUARE YARD COMPLETED	IN HOUSE VS CONTRACT
UER24-2214816	Mar 4, 2024 11:01 PM		Jul 8, 2024 12:03 PM	4QACOMP	1410 W KOENIG LN	7	Asphalt Only	0.00	CW



Jul 18, 2024 5:24 PM

## SBO Utility Locations Completed

Utility Cuts Completed between Jul 1, 2024 and Jul 08, 2024

# Total Sq Yards Completed 662.89

UER24-2214816 • UER; ASPHALT STREET CUT INVESTIGATION 1410 W KOENIG LN AUSTIN

### UER24-2214816 • ACTUAL LABOR

				START DATE	PAY RATE	REG HRS	OT HRS	TOTAL
TTL: 1						0.50	0.00	\$ 10.68
TECH II	OPTECH2	UER24-2214816	UER24-2214816	3/7/24	\$ 21.36	0.5	0	\$ 10.68

### UER24-2214816 • ACTUAL TOOLS

TITLE	EQUIP #	DATE USED	TOOL HOURS	TOOL RATE
-------	---------	-----------	------------	-----------

### UER24-2214816 • ACTUAL MATERIALS

DATE USED	ISSUE TYPE	QUANTITY	UNIT COST	TOTAL
-----------	------------	----------	-----------	-------